

## **Orient Heights Phase Two**

***April 17, 2019***

**Developer:** Trinity Financial

**General Contractor:** Suffolk Construction Company

**Construction Cost:** \$35,500,000      **Construction Period:** 10/29/2018 – 02/20/2020

**Construction Monitor:** Manuel Barbosa

**Percentage Complete:** 15%

**BRJP Goals:**      **50% Resident**      **25% People of Color**      **10% Female**

---

### **Project Description:**

The project is located at 35 Vallar Road, East Boston, MA 02128. The revised project consists of the demolition of the existing 331 BHA owned residential units and the construction of 331 direct replacement units in a combination of townhomes and mid-rise buildings. The proposed changes to the previously approved project include the elimination of 42 residential units, the elimination of a roadway connection between Waldemar Ave and Vallar Road, among other site plan revisions.

# Boston Employment Commission: Project Review

---

## I. Overall Numerical Compliance

Report Run Date: 05/07/18

Includes Work Records from: 03/01/16 – 04/30/18

# Workhours	# Workers	# Contractors	% Residents	% People of Color	% Female
10,365	117	9	29%	59%	6%

## II. Numerical Compliance by Major Trades

Report Run Date: 04/09/19

Includes Work Records From: 11/02/18 - 04/09/19

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Laborer	3,803	40	34%	60%	0%
Wrecker	3,140	31	43%	81%	15%
Equipment Operator	1,664	16	0%	26%	0%
Carpenter	1,206	12	20%	37%	7%
Iron Worker	447	14	30%	80%	14%

## III. Numerical Compliance by Major Contractor

Report Run Date: 04/09/19

Includes Work Records From: 11/02/18 - 04/09/19

Contractor	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Select Demo Services	5043	47	36%	67%	9%
<i>Select Demo Services employs Laborers, Wreckers, and Equipment Operators.</i>					
Cavalieri Construction	2550	20	12%	44%	0%
<i>Cavalieri Construction employs Laborers and Equipment Operators.</i>					
Federal Concrete	2001	23	31%	60%	7%
<i>Federal Concrete employs Carpenters, Laborers, and Iron Workers.</i>					
KO Stone	272	7	9%	100%	0%
<i>KO Stone employs Laborers.</i>					
Liberty Construction	242	2	99%	0%	0%
<i>Liberty Construction Services employs Laborers.</i>					

## **BRJP Highlights and Concerns:**

- 24 Boston residents have been reported 24 (100%) have been successfully verified. Excellent job.
- The current payroll submission time is 8 days. Payrolls that are submitted on time help monitor the project in a timely manner. (KO Stone - 9 days, Liberty Construction – 14 days, and Select Demo - 8 days.) All subcontractors are now up to date and have a process where payroll is submitted before the 7 days due date.
- With the 4th most hours worked, the Carpenters trade for Boston Residency is at 20% and Female at 7%. Improvements have to be made in this area for project to be successful.
- Continue relationship with Youth Build and document all Youth Build hires.

## **RECOMMENDATIONS:**

- Boston Residency needs to improve for the Carpenters trade. Have all subcontractors fill out their Workforce Request Documentation Forms seeking to achieve employment standards. This shows us that subs are engaging with their union halls to actively diversify core crew.
- Invite business agents to upcoming pre-construction meetings to ensure sub-contractors are being pro-active in reaching employment standards prior to mobilizing on site.
- Continue to encourage subcontractors deficient in any category, to take steps to make improvements by providing information about pre-apprenticeship programs, such as Building Pathways and Youth Build.
- Please continue to make sure Boston Residents are verified prior to starting on site.
- Continue exceptional efforts providing documentation for best faith efforts and timely payroll submissions.

## ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by trade*
- PROJECT STATISTICAL REPORT *by contractor*
- HISTORY REPORT FOR CONTRACTORS
  - Select Demo Services
  - Cavalieri Construction
  - Federal Concrete
  - KO Stone
  - Liberty Construction Services

Date Range: 07/01/2009 - 04/09/2019

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Bricklayer</b>								
Contractor: P. J. SPILLANE COMPANY	13.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Trade Totals	13.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Carpenter</b>								
Contractor: FEDERAL CONCRETE	1,149.5	235.0 20.4%	395.0 34.4%	86.0 7.5%	9	2	3	1
Contractor: TAVARES, LLC	56.0	0.0 0.0%	56.0 100.0%	0.0 0.0%	3	0	3	0
Trade Totals	1,205.5	235.0 19.5%	451.0 37.4%	86.0 7.1%	12	2	6	1

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Equipment Operator</b>								
Contractor: CAVALIERI CONSTRUCTION	975.0	0.0 0.0%	427.0 43.8%	0.0 0.0%	5	0	1	0
Contractor: MARGUERITE CONCRETE	50.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Contractor: SELECT DEMO SERVICES, LL	638.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Trade Totals	1,663.5	0.0 0.0%	427.0 25.7%	0.0 0.0%	16	0	1	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Iron Worker</b>								
Contractor: CAPCO STEEL ERECTORS	44.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Contractor: FEDERAL CONCRETE	403.0	135.5 33.6%	356.0 88.3%	63.0 15.6%	10	3	7	1
Trade Totals	447.0	135.5 30.3%	356.0 79.6%	63.0 14.1%	14	3	7	1

Date Range: 07/01/2009 - 04/09/2019

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
<b>Laborer</b>								
Contractor: CAVALIERI CONSTRUCTION	1,575.0	312.0 19.8%	688.0 43.7%	0.0 0.0%	15	1	4	0
Contractor: FEDERAL CONCRETE	448.5	255.0 56.9%	446.5 99.6%	0.0 0.0%	4	2	3	0
Contractor: KO STONE	272.0	24.0 8.8%	272.0 100.0%	0.0 0.0%	7	1	7	0
Contractor: LIBERTY CONST. SERVICES	242.0	240.0 99.2%	0.0 0.0%	0.0 0.0%	2	1	0	0
Contractor: SELECT DEMO SERVICES, LL	1,265.0	458.0 36.2%	864.5 68.3%	0.0 0.0%	12	4	9	0
<b>Trade Totals</b>	<b>3,802.5</b>	<b>1,289.0 33.9%</b>	<b>2,271.0 59.7%</b>	<b>0.0 0.0%</b>	<b>40</b>	<b>9</b>	<b>23</b>	<b>0</b>

<b>Mason Tender</b>								
Contractor: P.J. SPILLANE COMPANY	13.0	13.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
<b>Trade Totals</b>	<b>13.0</b>	<b>13.0 100.0%</b>	<b>0.0 0.0%</b>	<b>0.0 0.0%</b>	<b>1</b>	<b>1</b>	<b>0</b>	<b>0</b>

  

<b>Painter</b>								
Contractor: TAVARES, LLC	80.0	0.0 0.0%	80.0 100.0%	0.0 0.0%	2	0	2	0
<b>Trade Totals</b>	<b>80.0</b>	<b>0.0 0.0%</b>	<b>80.0 100.0%</b>	<b>0.0 0.0%</b>	<b>2</b>	<b>0</b>	<b>2</b>	<b>0</b>

<b>Wrecker</b>								
Contractor: SELECT DEMO SERVICES, LL	3,140.0	1,356.0 43.2%	2,532.0 80.6%	468.0 14.9%	31	9	26	2
<b>Trade Totals</b>	<b>3,140.0</b>	<b>1,356.0 43.2%</b>	<b>2,532.0 80.6%</b>	<b>468.0 14.9%</b>	<b>31</b>	<b>9</b>	<b>26</b>	<b>2</b>
<b>PROJECT TOTALS</b>	<b>10,364.5</b>	<b>3,028.5 29.2%</b>	<b>6,117.0 59.0%</b>	<b>617.0 6.0%</b>	<b>117</b>	<b>24</b>	<b>65</b>	<b>4</b>

PROJECT STATISTICAL REPORT

4/9/2019 9:27:39 AM

ORIENT HEIGHTS PHASE TWO -- ID: 10291 Award Dept: DNH Const Cost: \$35,500,000.00 Neigh: EAST BOSTON

PAGE 1

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 07/01/2009 - 04/09/2019

Worked on Project

BRJP Report #8

Company	Employee ID	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
CAPCO STEEL ERECTORS	12316	02/10/2019	02/10/2019	Total Hours								
				14 Iron Worker	44.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
				Totals:	44.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
CAVALIERI CONSTRUCTION	9072	11/10/2018	03/23/2019	Total Hours								
				10 Equipment Operator	975.0	0.0 0.0%	427.0 43.8%	0.0 0.0%	5	0	1	0
				15 Laborer	1,575.0	312.0 19.8%	688.0 43.7%	0.0 0.0%	15	1	4	0
Totals:	2,550.0	312.0 12.2%	1,115.0 43.7%	0.0 0.0%	20	1	5	0				
FEDERAL CONCRETE	11927	02/16/2019	03/23/2019	Total Hours								
				03 Carpenter	1,149.5	235.0 20.4%	395.0 34.4%	86.0 7.5%	9	2	3	1
				14 Iron Worker	403.0	135.5 33.6%	356.0 88.3%	63.0 15.6%	10	3	7	1
15 Laborer	448.5	255.0 56.9%	446.5 99.6%	0.0 0.0%	4	2	3	0				
Totals:	2,001.0	625.5 31.3%	1,197.5 59.8%	149.0 7.4%	23	7	13	2				
KO STONE	12100	12/01/2018	03/09/2019	Total Hours								
				15 Laborer	272.0	24.0 8.8%	272.0 100.0%	0.0 0.0%	7	1	7	0
				Totals:	272.0	24.0 8.8%	272.0 100.0%	0.0 0.0%	7	1	7	0
LIBERTY CONST. SERVICES	10644	01/20/2019	03/10/2019	Total Hours								
				15 Laborer	242.0	240.0 99.2%	0.0 0.0%	0.0 0.0%	2	1	0	0
				Totals:	242.0	240.0 99.2%	0.0 0.0%	0.0 0.0%	2	1	0	0
LIBERTY CONST. SERVICES				Total Hours								
				15 Laborer	242.0	240.0 99.2%	0.0 0.0%	0.0 0.0%	2	1	0	0
				Totals:	242.0	240.0 99.2%	0.0 0.0%	0.0 0.0%	2	1	0	0

PROJECT STATISTICAL REPORT

4/9/2019 9:27:40 AM

ORIENT HEIGHTS PHASE TWO -- ID: 10291 Award Dept: DNH Const Cost: \$35,500,000.00 Neigh: EAST BOSTON

PAGE 2

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 07/01/2009 - 04/09/2019

Worked on  
Project

BRJP Report #8

		02/23/2019	03/23/2019														
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.								
MARGUERITE CONCRETE		10775	03/23/2019														
10	Equipment Operator		50.5	0.0	0.0%	0.0	0.0%	7	0	0	0	0	0				
Totals:			50.5	0.0	0.0%	0.0	0.0%	7	0	0	0	0	0				
P.J. SPILLANE COMPANY		338	03/23/2019														
02	Bricklayer		13.0	0.0	0.0%	0.0	0.0%	1	0	0	0	0	0				
45	Mason Tender		13.0	13.0	100.0%	0.0	0.0%	1	1	0	0	0	0				
Totals:			26.0	13.0	50.0%	0.0	0.0%	2	1	0	0	0	0				
SELECT DEMO SERVICES, L		11982	11/02/2018														
10	Equipment Operator		638.0	0.0	0.0%	0.0	0.0%	4	0	0	0	0	0				
15	Laborer		1,265.0	458.0	36.2%	864.5	68.3%	12	4	9	9	0	0				
73	Wrecker		3,140.0	1,356.0	43.2%	2,532.0	80.6%	31	9	26	26	2	2				
Totals:			5,043.0	1,814.0	36.0%	3,396.5	67.4%	47	13	35	35	2	2				
TAVARES, LLC		12151	01/26/2019														
03	Carpenter		56.0	0.0	0.0%	56.0	100.0%	3	0	3	3	0	0				
19	Painter		80.0	0.0	0.0%	80.0	100.0%	2	0	2	2	0	0				
Totals:			136.0	0.0	0.0%	136.0	100.0%	5	0	5	5	0	0				
Project Totals:			10,364.5	3,028.5	29.2%	6,117.0	59.0%	117	24	65	65	4	4				



**CONTRACTOR STATISTICAL REPORT**

Date Range: 07/01/2015 - 04/09/2019

4/9/2019 1:38:06 PM

Contractor: **SELECT DEMO SERVICES, LLC**

PAGE 1

Cont ID: 11982

Worked on Project

BRJP Report #5

**PROJECTS**

7084 DUDLEY BRANCH LIBRARY RENO 1E+0	03/30/2018 03/29/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer		374.0	0.0 0.0%	353.0 94.4%	0.0 0.0%	8	0	6	0
Wrecker		1,627.0	187.0 11.5%	1,387.0 85.2%	0.0 0.0%	40	2	34	0
<b>Totals:</b>		<b>2,001.0</b>	<b>187.0 9.3%</b>	<b>1,740.0 87.0%</b>	<b>0.0 0.0%</b>	<b>48</b>	<b>2</b>	<b>40</b>	<b>0</b>
7110-B AREA A1, D4 & D14 POLICE STA 1E+0	12/07/2018 01/11/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		195.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Laborer		196.5	0.0 0.0%	101.0 51.4%	0.0 0.0%	4	0	1	0
Wrecker		863.0	417.0 48.3%	708.0 82.0%	106.0 12.3%	17	5	15	1
<b>Totals:</b>		<b>1,254.5</b>	<b>417.0 33.2%</b>	<b>809.0 64.5%</b>	<b>106.0 8.4%</b>	<b>24</b>	<b>5</b>	<b>16</b>	<b>1</b>
COPLEY PLACE 9876	02/19/2016 03/31/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer		2,890.5	363.0 12.6%	1,298.5 44.9%	0.0 0.0%	26	3	11	0
<b>Totals:</b>		<b>2,890.5</b>	<b>363.0 12.6%</b>	<b>1,298.5 44.9%</b>	<b>0.0 0.0%</b>	<b>26</b>	<b>3</b>	<b>11</b>	<b>0</b>
HYATT CENTRIC HOTEL 1E+0	05/05/2017 11/09/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer		8,809.5	1,691.0 19.2%	2,919.5 33.1%	8.0 0.1%	79	6	35	1
Plasterer		112.0	112.0 100.0%	112.0 100.0%	0.0 0.0%	1	1	1	0
Wrecker		808.0	0.0 0.0%	705.0 87.3%	0.0 0.0%	20	0	16	0
<b>Totals:</b>		<b>9,729.5</b>	<b>1,803.0 18.5%</b>	<b>3,736.5 38.4%</b>	<b>8.0 0.1%</b>	<b>100</b>	<b>7</b>	<b>52</b>	<b>1</b>
OMNI HOTEL 1E+0	11/09/2018 11/23/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Wrecker		72.0	0.0 0.0%	72.0 100.0%	0.0 0.0%	2	0	2	0
<b>Totals:</b>		<b>72.0</b>	<b>0.0 0.0%</b>	<b>72.0 100.0%</b>	<b>0.0 0.0%</b>	<b>2</b>	<b>0</b>	<b>2</b>	<b>0</b>

**CONTRACTOR STATISTICAL REPORT**  
 Contractor: **SELECT DEMO SERVICES, LLC**

Cont ID: 11982  
 Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ONE DALTON STREET	11/04/2016								
9728	11/25/2016								
Laborer		24.0	0.0 0.0%	24.0 100.0%	0.0 0.0%	3	0	3	0
ONE DALTON STREET		<b>Totals:</b>	0.0 0.0%	24.0 100.0%	0.0 0.0%	3	0	3	0
ORIENT HEIGHTS PHASE ONE	11/30/2018								
9983	11/30/2018								
Equipment Operator		39.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer		194.5	120.0 61.7%	194.5 100.0%	0.0 0.0%	5	3	5	0
Wrecker		629.0	256.0 40.7%	584.0 92.8%	64.0 10.2%	19	8	16	2
ORIENT HEIGHTS PHASE ONE		<b>Totals:</b>	376.0 43.6%	778.5 90.3%	64.0 7.4%	25	11	21	2
ORIENT HEIGHTS PHASE TWO	11/02/2018								
1E+0	03/22/2019								
Equipment Operator		638.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Laborer		1,265.0	458.0 36.2%	864.5 68.3%	0.0 0.0%	12	4	9	0
Wrecker		3,140.0	1,356.0 43.2%	2,532.0 80.6%	468.0 14.9%	31	8	26	2
ORIENT HEIGHTS PHASE TWO		<b>Totals:</b>	1,814.0 36.0%	3,396.5 67.4%	468.0 9.3%	47	12	35	2
<b>Contractor Totals</b>		<b>Total Hours</b>	<b>Resident Hrs / %</b>	<b>POC Hrs / %</b>	<b>Female Hrs / %</b>	<b>Emps.</b>	<b>Res.</b>	<b>POC</b>	<b>Fem.</b>
SELECT DEMO SERVICES, LLC	<b>Totals:</b>	21,877.0	4,960.0 22.7%	11,855.0 54.2%	646.0 3.0%	275	40	180	6

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2013 - 04/09/2019

4/9/2019 1:38:34 PM

Contractor: CAVALIERI CONSTRUCTION CO

PAGE 1

Cont ID: 9072

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
6960 NEW EAST BOSTON LIBRARY	08/17/2013 11/30/2013								
9202		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Bricklayer		504.0	0.0 0.0%	263.0 52.2%	0.0 0.0%	2	0	1	0
Equipment Operator		32.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Laborer		733.0	430.5 58.7%	3.0 0.4%	0.0 0.0%	10	2	1	0
6960 NEW EAST BOSTON LIBRARY	Totals:	1,269.0	430.5 33.9%	266.0 21.0%	0.0 0.0%	14	2	2	0
7012 DEARBORN S.T.E.M. ACADEMY	12/19/2015 01/02/2016								
9800		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		32.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Laborer		57.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
7012 DEARBORN S.T.E.M. ACADEMY	Totals:	89.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
7035 PARIS STREET COMMUNITY CEN	02/13/2016 10/28/2017								
9809		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Cement Finisher		18.0	9.0 50.0%	0.0 0.0%	0.0 0.0%	2	1	0	0
Equipment Operator		384.0	0.0 0.0%	120.0 31.3%	0.0 0.0%	10	0	1	0
Laborer		848.5	99.0 11.7%	329.5 38.8%	0.0 0.0%	16	1	5	0
7035 PARIS STREET COMMUNITY CEN	Totals:	1,250.5	108.0 8.6%	449.5 35.9%	0.0 0.0%	28	2	6	0
GEORGETOWN I & II	06/01/2013 03/07/2015								
9441		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Bricklayer		158.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Equipment Operator		4,730.5	0.0 0.0%	0.0 0.0%	56.0 1.2%	11	0	0	1
Laborer		10,854.5	5,259.5 48.5%	1,863.0 17.2%	582.0 5.4%	18	6	5	1
GEORGETOWN I & II	Totals:	15,743.0	5,259.5 33.4%	1,863.0 11.8%	638.0 4.1%	30	6	5	2

**CONTRACTOR STATISTICAL REPORT**

Date Range: 07/01/2013 - 04/09/2019

4/9/2019 1:38:34 PM

Contractor: **CAVALIERI CONSTRUCTION CO**

PAGE 2

Cont ID: 9072

Worked on Project

BRJP Report #5

**PROJECTS**

PROJECTS	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>NEW ENGLAND CENTER FOR HOMELE</b>	06/27/2015								
9737	12/02/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		180.5	0.0 0.0%	8.5 4.7%	0.0 0.0%	5	0	1	0
		Equipment Operator							
		180.5	0.0	8.5	0.0	5	0	1	0
		Laborer							
		654.0	55.5 8.5%	231.0 35.3%	0.0 0.0%	16	1	6	0
		<b>Totals:</b>							
		834.5	55.5 6.7%	239.5 28.7%	0.0 0.0%	21	1	7	0
<b>ORIENT HEIGHTS PHASE ONE</b>	12/10/2016								
9983	07/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		5,075.5	0.0 0.0%	1,104.5 21.8%	0.0 0.0%	11	0	1	0
		Equipment Operator							
		7,551.0	4,365.5 57.8%	3,726.0 49.3%	1,234.5 16.3%	24	6	7	2
		Laborer							
		12,626.5	4,365.5 34.6%	4,830.5 38.3%	1,234.5 9.8%	35	6	8	2
<b>ORIENT HEIGHTS PHASE TWO</b>	11/10/2018								
1E+0	03/23/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		975.0	0.0 0.0%	427.0 43.8%	0.0 0.0%	5	0	1	0
		Equipment Operator							
		1,575.0	312.0 19.8%	688.0 43.7%	0.0 0.0%	15	1	4	0
		Laborer							
		2,550.0	312.0 12.2%	1,115.0 43.7%	0.0 0.0%	20	1	5	0
<b>ORIENT HEIGHTS PHASE TWO</b>		<b>Totals:</b>							
		2,550.0	312.0 12.2%	1,115.0 43.7%	0.0 0.0%	20	1	5	0
<b>CAVALIERI CONSTRUCTION CO</b>		<b>Totals:</b>							
		34,362.5	10,531.0 30.6%	8,763.5 25.5%	1,872.5 5.4%	152	18	33	4

**Contractor Totals**

CAVALIERI CONSTRUCTION CO	Totals:	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		34,362.5	10,531.0 30.6%	8,763.5 25.5%	1,872.5 5.4%	152	18	33	4

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2013 - 04/09/2019

4/9/2019 1:39:03 PM

Contractor: **FEDERAL CONCRETE**

PAGE 1

Cont ID: 11927

## PROJECTS

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
132 CHESTNUT HILL AVE. 1E+0	11/11/2017 03/30/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		2,199.5	953.0 43.3%	601.5 27.3%	235.0 10.7%	31	7	7	3
Equipment Operator		17.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Iron Worker		352.0	8.0 2.3%	90.0 25.6%	24.0 6.8%	23	1	6	2
Laborer		878.0	47.5 5.4%	311.5 35.5%	0.0 0.0%	15	1	4	0
132 CHESTNUT HILL AVE.	Totals:	3,446.5	1,008.5 29.3%	1,003.0 29.1%	259.0 7.5%	72	9	17	5
14-2 TEMPORARY STREETLIGHTING Y 9664	10/25/2014 05/30/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		572.0	0.0 0.0%	128.0 22.4%	0.0 0.0%	9	0	1	0
Iron Worker		88.0	8.0 9.1%	0.0 0.0%	0.0 0.0%	7	1	0	0
Laborer		197.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
14-2 TEMPORARY STREETLIGHTING Y	Totals:	857.0	8.0 0.9%	128.0 14.9%	0.0 0.0%	19	1	1	0
6972-A CENTRAL MAINT FACILITY TRU 9554	04/19/2014 01/17/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		1,078.0	80.0 7.4%	192.0 17.8%	0.0 0.0%	12	1	2	0
Iron Worker		133.0	74.0 55.6%	44.0 33.1%	0.0 0.0%	9	4	3	0
Laborer		467.0	55.0 11.8%	219.0 46.9%	11.0 2.4%	10	3	4	1
6972-A CENTRAL MAINT FACILITY TRU	Totals:	1,678.0	209.0 12.5%	455.0 27.1%	11.0 0.7%	31	8	9	1
7012 DEARBORN S.T.E.M. ACADEMY 9800	06/25/2016 11/26/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		1,859.0	641.0 34.5%	641.0 34.5%	304.0 16.4%	10	3	3	2
Iron Worker		1,119.0	356.0 31.8%	380.0 34.0%	0.0 0.0%	18	2	4	0
Laborer		1,941.5	1,026.0 52.8%	1,296.0 66.8%	621.5 32.0%	7	3	4	1
7012 DEARBORN S.T.E.M. ACADEMY	Totals:	4,919.5	2,023.0 41.1%	2,317.0 47.1%	925.5 18.8%	35	8	11	3

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2013 - 04/09/2019

4/9/2019 1:39:03 PM

Contractor: **FEDERAL CONCRETE**

PAGE 2

Cont ID: 11927

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
7017 CENTRAL MAINTENANCE GARAG	12/07/2013								
9517	09/13/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		988.0	231.0 23.4%	758.0 76.7%	223.0 22.6%	9	3	5	2
Iron Worker		313.0	214.0 68.4%	80.0 25.6%	0.0 0.0%	6	3	1	0
Laborer		1,938.5	690.5 35.6%	1,213.0 62.6%	0.0 0.0%	8	2	3	0
7017 CENTRAL MAINTENANCE GARAG	Totals:	3,239.5	1,135.5 35.1%	2,051.0 63.3%	223.0 6.9%	23	8	9	2
7018 BPL- JOHNSON BUILDING IMPRO	02/14/2015								
9537	07/30/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		8,046.5	256.0 3.2%	1,230.5 15.3%	387.5 4.8%	26	2	5	2
Cement Finisher		45.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Iron Worker		1,436.0	240.0 16.7%	418.0 29.1%	8.0 0.6%	28	4	4	1
Laborer		5,160.5	832.0 16.1%	4,554.5 88.3%	160.5 3.1%	19	3	5	1
7018 BPL- JOHNSON BUILDING IMPRO	Totals:	14,688.0	1,328.0 9.0%	5,203.0 42.2%	556.0 3.8%	74	9	14	4
7019 ELIOT UPPER SCHOOL	04/30/2016								
9668	09/03/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		136.0	0.0 0.0%	24.0 17.6%	0.0 0.0%	7	0	2	0
7019 ELIOT UPPER SCHOOL	Totals:	136.0	0.0 0.0%	24.0 17.6%	0.0 0.0%	7	0	2	0
7035 PARIS STREET COMMUNITY CEN	06/04/2016								
9809	10/21/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		396.0	0.0 0.0%	29.0 7.3%	0.0 0.0%	9	0	2	0
Iron Worker		121.0	29.5 24.4%	67.0 55.4%	0.0 0.0%	11	1	3	0
Laborer		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
7035 PARIS STREET COMMUNITY CEN	Totals:	533.0	29.5 5.5%	96.0 18.0%	0.0 0.0%	22	1	5	0

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2013 - 04/09/2019

4/9/2019 1:39:03 PM

Contractor: **FEDERAL CONCRETE**

PAGE 3

Cont ID: 11927

Worked on Project

BRJP Report #5

PROJECTS		Worked on Project		Total Hours		Resident Hrs / %		POC Hrs / %		Female Hrs / %		Emps.	Res.	POC	Fem.
7042 JAMAICA PLAIN LIBRARY		11/14/2015		Total Hours		Resident Hrs / %		POC Hrs / %		Female Hrs / %		Emps.	Res.	POC	Fem.
9799		06/18/2016		189.0	42.5	22.5%	32.0	16.9%	0.0	0.0%	7	1	2	0	
Iron Worker				189.0	42.5	22.5%	32.0	16.9%	0.0	0.0%	7	1	2	0	
7042 JAMAICA PLAIN LIBRARY		<b>Totals:</b>		189.0	42.5	22.5%	32.0	16.9%	0.0	0.0%	7	1	2	0	
7084 DUDLEY BRANCH LIBRARY RENO		06/30/2018		Total Hours		Resident Hrs / %		POC Hrs / %		Female Hrs / %		Emps.	Res.	POC	Fem.
1E+0		03/30/2019		700.0	406.0	58.0%	564.0	80.6%	68.0	9.7%	13	5	7	1	
Carpenter				700.0	406.0	58.0%	564.0	80.6%	68.0	9.7%	13	5	7	1	
Iron Worker				103.0	18.0	17.5%	48.0	46.6%	0.0	0.0%	9	1	5	0	
Laborer				220.0	0.0	0.0%	24.0	10.9%	48.0	21.8%	9	0	1	1	
7084 DUDLEY BRANCH LIBRARY RENO		<b>Totals:</b>		1,023.0	424.0	41.4%	636.0	62.2%	116.0	11.3%	31	6	13	2	
A.O.FLATS AT FOREST HILLS		12/23/2017		Total Hours		Resident Hrs / %		POC Hrs / %		Female Hrs / %		Emps.	Res.	POC	Fem.
1E+0		03/16/2019		4,024.0	1,384.5	34.4%	1,878.0	46.7%	720.0	17.9%	24	7	8	2	
Carpenter				4,024.0	1,384.5	34.4%	1,878.0	46.7%	720.0	17.9%	24	7	8	2	
Iron Worker				1,135.0	147.0	13.0%	530.0	46.7%	117.0	10.3%	23	2	8	4	
Laborer				2,091.3	523.8	25.0%	580.3	27.7%	0.0	0.0%	21	2	4	0	
A.O.FLATS AT FOREST HILLS		<b>Totals:</b>		7,250.3	2,055.3	28.3%	2,988.3	41.2%	837.0	11.5%	68	11	20	6	
BARTLETT B.		04/01/2017		Total Hours		Resident Hrs / %		POC Hrs / %		Female Hrs / %		Emps.	Res.	POC	Fem.
1E+0		01/12/2019		5,446.9	2,133.0	39.2%	2,841.5	52.2%	995.5	18.3%	37	11	16	5	
Carpenter				5,446.9	2,133.0	39.2%	2,841.5	52.2%	995.5	18.3%	37	11	16	5	
Iron Worker				1,118.0	789.0	70.6%	805.0	72.0%	8.0	0.7%	22	6	8	1	
Laborer				2,297.5	864.5	37.6%	1,695.5	73.8%	243.5	10.6%	18	6	9	1	
BARTLETT B.		<b>Totals:</b>		8,862.4	3,786.5	42.7%	5,342.0	60.3%	1,247.0	14.1%	77	23	33	7	

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2013 - 04/09/2019

4/9/2019 1:39:04 PM

Contractor: **FEDERAL CONCRETE**

PAGE 4

Cont ID: 11927

Worked on Project

BRJP Report #5

PROJECTS		10/07/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>HARMON APARTMENTS</b>		10/07/2017								
<b>1E+0</b>		01/26/2019								
Carpenter			2,070.0	543.0 26.2%	566.5 27.4%	371.0 17.9%	23	7	7	4
Iron Worker			720.0	8.0 1.1%	213.0 29.6%	0.0 0.0%	32	1	9	0
Laborer			1,499.5	636.5 42.4%	732.5 48.8%	190.5 12.7%	12	4	4	1
<b>Totals:</b>			4,289.5	1,187.5 27.7%	1,512.0 35.2%	561.5 13.1%	67	12	20	5
<b>HARRISON TOWER</b>		05/23/2015								
<b>97+0</b>		04/02/2016								
Carpenter			105.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Iron Worker			20.0	18.0 90.0%	18.0 90.0%	0.0 0.0%	3	2	2	0
Laborer			286.5	0.0 0.0%	22.0 7.7%	0.0 0.0%	6	0	1	0
<b>Totals:</b>			411.5	18.0 4.4%	40.0 9.7%	0.0 0.0%	14	2	3	0
<b>HOOD PARK APARTMENT</b>		01/20/2018								
<b>1E+0</b>		03/23/2019								
Carpenter			6,958.0	1,674.0 24.1%	1,549.5 22.3%	468.0 6.7%	25	7	8	1
Iron Worker			2,691.0	361.5 13.4%	1,043.0 38.8%	158.5 5.9%	40	4	17	1
Laborer			4,219.0	1,180.5 28.0%	2,026.5 48.0%	163.0 3.9%	14	3	6	1
<b>Totals:</b>			13,868.0	3,216.0 23.2%	4,619.0 33.3%	789.5 5.7%	79	14	31	3
<b>LOVEJOY WHARF</b>		11/01/2014								
<b>9395</b>		01/03/2015								
Carpenter			8.0	0.0 0.0%	8.0 100.0%	0.0 0.0%	2	0	2	0
<b>Totals:</b>			8.0	0.0 0.0%	8.0 100.0%	0.0 0.0%	2	0	2	0



# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2013 - 04/09/2019

4/9/2019 1:39:04 PM

Contractor: **FEDERAL CONCRETE**

PAGE 5

Cont ID: 11927

## PROJECTS

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
MADISON PARK MELNEA CASS APART 1E+0	04/14/2018 03/30/2019								
Carpenter		2,118.0	566.0 26.7%	715.0 33.8%	286.0 13.5%	18	6	8	4
Iron Worker		463.0	110.0 23.8%	362.0 78.2%	0.0 0.0%	17	2	6	0
Laborer		872.5	189.5 21.7%	423.5 48.5%	0.0 0.0%	5	1	3	0
<b>Totals:</b>		<b>3,453.5</b>	<b>865.5 25.1%</b>	<b>1,500.5 43.4%</b>	<b>286.0 8.3%</b>	<b>40</b>	<b>9</b>	<b>17</b>	<b>4</b>
NORTHAMPTON TOWERS 9507	01/11/2014 03/14/2015								
Carpenter		1,159.0	174.0 15.0%	178.0 15.4%	30.0 2.6%	9	2	3	1
Iron Worker		163.0	72.0 44.2%	39.0 23.9%	0.0 0.0%	9	2	2	0
Laborer		848.0	334.0 39.4%	404.0 47.6%	4.0 0.5%	11	3	4	1
<b>Totals:</b>		<b>2,170.0</b>	<b>580.0 26.7%</b>	<b>621.0 28.6%</b>	<b>34.0 1.6%</b>	<b>29</b>	<b>7</b>	<b>9</b>	<b>2</b>
OLD COLONY TWO - C. 9597	06/14/2014 07/11/2015								
Carpenter		3,223.5	719.0 22.3%	902.5 28.0%	47.0 1.5%	19	6	5	1
Iron Worker		303.0	93.5 30.9%	101.5 33.5%	0.0 0.0%	19	3	5	0
Laborer		1,276.5	434.5 34.0%	146.0 11.4%	298.5 23.4%	9	3	2	1
<b>Totals:</b>		<b>4,803.0</b>	<b>1,247.0 26.0%</b>	<b>1,150.0 23.9%</b>	<b>345.5 7.2%</b>	<b>47</b>	<b>12</b>	<b>12</b>	<b>2</b>
ORIENT HEIGHTS PHASE ONE 9983	03/25/2017 07/28/2018								
Carpenter		7,464.0	2,032.0 27.2%	1,067.0 14.3%	1,161.0 15.6%	32	7	4	4
Iron Worker		1,373.5	466.5 34.0%	651.5 47.4%	0.0 0.0%	26	5	8	0
Laborer		3,732.5	2,106.0 56.4%	1,073.5 28.8%	760.5 20.4%	19	8	6	2
<b>Totals:</b>		<b>12,570.0</b>	<b>4,604.5 36.6%</b>	<b>2,792.0 22.2%</b>	<b>1,921.5 15.3%</b>	<b>77</b>	<b>20</b>	<b>18</b>	<b>6</b>



**CONTRACTOR STATISTICAL REPORT**

Date Range: 07/01/2013 - 04/09/2019

4/9/2019 1:39:05 PM  
PAGE 7

Contractor: **FEDERAL CONCRETE**

Cont ID: 11927

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
WHITTIER SCHOOL 9843	06/04/2016 08/20/2016								
Carpenter		299.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Laborer		160.0	144.0 90.0%	144.0 90.0%	0.0 0.0%	3	1	1	0
<b>Totals:</b>		459.0	144.0 31.4%	144.0 31.4%	0.0 0.0%	6	1	1	0
WHITTIER STREET APARTMENTS PHA 1E+0	08/04/2018 03/16/2019								
Carpenter		4,404.0	1,362.0 30.9%	1,708.0 38.8%	686.0 15.6%	14	4	4	2
Iron Worker		1,905.0	428.5 22.5%	1,363.5 71.6%	64.0 3.4%	35	2	11	1
Laborer		1,679.0	649.5 38.7%	915.5 54.5%	0.0 0.0%	5	1	2	0
<b>Totals:</b>		7,988.0	2,440.0 30.5%	3,987.0 49.9%	750.0 9.4%	54	7	17	3
<b>Contractor Totals</b>									
<b>FEDERAL CONCRETE</b>	<b>Totals:</b>	Total Hours 107,457.7	Resident Hrs / % 28,592.3 26.6%	POC Hrs / % 40,929.8 38.1%	Female Hrs / % 9,396.5 8.7%	Emps. 1,025	Res. 197	POC 307	Fem. 62

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2015 - 04/09/2019

4/9/2019 1:40:51 PM  
PAGE 1

Contractor: **KO STONE**

Cont ID: 12100

Worked on  
Project

BRJP Report #5

## PROJECTS

<b>BMC MOAKLEY ADDITION</b>		09/05/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9641		09/19/2015								
Laborer			378.0	220.0 58.2%	268.0 70.9%	110.0 29.1%	4	2	3	1
<b>Totals:</b>			378.0	220.0 58.2%	268.0 70.9%	110.0 29.1%	4	2	3	1
<b>BOSTON UNIVERSITY I.L.S.E. CENTER</b>		01/15/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9762		03/19/2017								
Laborer			825.0	338.0 41.0%	761.0 92.2%	347.0 42.1%	11	3	8	3
<b>Totals:</b>			825.0	338.0 41.0%	761.0 92.2%	347.0 42.1%	11	3	8	3
<b>BU DENTAL</b>		12/01/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		03/30/2019								
Laborer			224.0	64.0 28.6%	184.0 82.1%	56.0 25.0%	11	5	7	1
<b>Totals:</b>			224.0	64.0 28.6%	184.0 82.1%	56.0 25.0%	11	5	7	1
<b>CHAO CENTER PHASE II</b>		03/05/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9643		05/21/2016								
Laborer			754.5	80.0 10.6%	722.5 95.8%	350.5 46.5%	10	1	9	4
<b>Totals:</b>			754.5	80.0 10.6%	722.5 95.8%	350.5 46.5%	10	1	9	4
<b>ORIENT HEIGHTS PHASE ONE</b>		07/01/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9983		04/28/2018								
Laborer			5,513.0	4,193.0 76.1%	3,518.0 63.8%	0.0 0.0%	16	9	8	0
<b>Totals:</b>			5,513.0	4,193.0 76.1%	3,518.0 63.8%	0.0 0.0%	16	9	8	0
<b>ORIENT HEIGHTS PHASE TWO</b>		12/01/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		03/09/2019								
Laborer			272.0	24.0 8.8%	272.0 100.0%	0.0 0.0%	7	1	7	0
<b>Totals:</b>			272.0	24.0 8.8%	272.0 100.0%	0.0 0.0%	7	1	7	0

**CONTRACTOR STATISTICAL REPORT**

Date Range: 07/01/2015 - 04/09/2019

4/9/2019 1:40:52 PM  
PAGE 2

Contractor: **KO STONE**

Cont ID: 12100

Worked on Project

BRJP Report #5

Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
KO STONE	Totals:	7,966.5	4,919.0 61.7%	5,725.5 71.9%	863.5 10.8%	59	21	42	9

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2015 - 04/09/2019

4/9/2019 3:45:39 PM  
PAGE 1

Contractor: **LIBERTY CONST. SERVICES**

Cont ID: 10644 Worked on Project

## PROJECTS

BRJP Report #5

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
20 SOMERSET STREET 9476	06/29/2014	Total Hours							
	09/13/2015	89.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Carpenter		755.5	229.5 30.4%	132.0 17.5%	8.0 1.1%	13	3	4	1
		845.0	229.5 27.2%	132.0 15.6%	8.0 0.9%	16	3	4	1
20 SOMERSET STREET Totals:									
		845.0	229.5 27.2%	132.0 15.6%	8.0 0.9%	16	3	4	1
30 DALTON STREET RESIDENCES 9684	03/15/2015	Total Hours							
	08/28/2016	4,266.5	669.0 15.7%	8.0 0.2%	0.0 0.0%	17	3	1	0
Carpenter		685.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
		6,090.5	1,848.0 30.3%	0.0 0.0%	1,875.0 30.8%	11	1	0	2
Elevator Const(Mech)		20,632.5	3,012.0 14.6%	5,571.5 27.0%	3,004.5 14.6%	66	10	20	3
		4.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Taper		31,678.5	5,529.0 17.5%	5,579.5 17.6%	4,879.5 15.4%	102	14	21	5
		Total Hours							
30 DALTON STREET RESIDENCES Totals:									
		31,678.5	5,529.0 17.5%	5,579.5 17.6%	4,879.5 15.4%	102	14	21	5
BOSTON CHILDREN'S HOSPITAL CLINI 1E+0	06/18/2017	Total Hours							
	03/17/2019	10,637.0	3,851.0 36.2%	2,001.0 18.8%	0.0 0.0%	21	8	5	0
Carpenter		19,627.0	1,641.0 8.4%	6,713.0 34.2%	2,500.0 12.7%	55	9	18	4
		30,264.0	5,492.0 18.1%	8,714.0 28.8%	2,500.0 8.3%	76	17	23	4
BOSTON CHILDREN'S HOSPITAL CLINI Totals:									
		30,264.0	5,492.0 18.1%	8,714.0 28.8%	2,500.0 8.3%	76	17	23	4
BOSTON COLLEGE FIELD HOUSE 1E+0	05/28/2017	Total Hours							
	09/09/2018	6,618.5	969.5 14.6%	969.5 14.6%	211.5 3.2%	36	9	5	1
Carpenter		14,915.5	1,082.0 7.3%	2,582.5 17.3%	152.0 1.0%	69	12	18	2
		21,534.0	2,051.5 9.5%	3,552.0 16.5%	363.5 1.7%	105	21	23	3
BOSTON COLLEGE FIELD HOUSE Totals:									
		21,534.0	2,051.5 9.5%	3,552.0 16.5%	363.5 1.7%	105	21	23	3

**CONTRACTOR STATISTICAL REPORT**

Date Range: 07/01/2015 - 04/09/2019

4/9/2019 3:45:39 PM  
PAGE 2

Contractor: **LIBERTY CONST. SERVICES**

Cont ID: 10644 Worked on Project

**PROJECTS**

BRJP Report #5

BOSTON MEDICAL CENTER MENINO A		06/15/2014	Total Hours		Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9640		12/23/2018									
	Carpenter		5,295.0	28.0	0.5%	0.0	0.0%	10	1	0	0
	Equipment Operator		1,566.0	0.0	0.0%	1,487.0	95.0%	2	0	1	0
	Laborer		127,465.5	73,149.0	57.4%	26,358.0	20.7%	186	80	53	10
	<b>Totals:</b>		134,326.5	73,177.0	54.5%	7,845.0	20.7%	198	81	54	10
BRIGHAM'S BUILDING FOR THE FUTUR		05/05/2013	Total Hours		Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9452		05/01/2016									
	Carpenter		18,062.0	7,358.0	40.7%	7,051.0	39.0%	26	11	8	1
	Elevator Const(Mech)		111.0	0.0	0.0%	0.0	0.0%	5	0	0	0
	Equipment Operator		6,116.5	1,682.0	27.5%	0.0	0.0%	10	1	0	1
	Laborer		54,520.0	15,772.0	28.9%	15,886.0	29.1%	72	16	24	6
	<b>Totals:</b>		78,809.5	24,812.0	31.5%	2,937.0	29.1%	113	28	32	8
D STREET HOTELS		10/26/2014	Total Hours		Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9631		03/20/2016									
	Carpenter		1,650.0	569.0	34.5%	0.0	0.0%	14	1	0	0
	Elevator Const(Mech)		8.0	0.0	0.0%	0.0	0.0%	2	0	0	0
	Equipment Operator		1,946.0	0.0	0.0%	0.0	0.0%	8	0	0	2
	Laborer		24,057.0	14,735.0	61.3%	1,578.0	6.6%	30	16	6	2
	<b>Totals:</b>		27,661.0	15,304.0	55.3%	1,578.0	5.7%	54	17	6	4

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2015 - 04/09/2019

4/9/2019 3:45:41 PM

Contractor: **LIBERTY CONST. SERVICES**

PAGE 3

Cont ID: 10644

Worked on Project

BRJP Report #5

## PROJECTS

Project Name	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
GE HEADQUARTERS CAMPUS PROJEC 1E+0	04/30/2017	09/24/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			196.0	32.0 16.3%	0.0 0.0%	0.0 0.0%	6	1	0	0
Equipment Operator			942.5	942.5 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
Laborer			287.0	87.0 30.3%	55.0 19.2%	0.0 0.0%	7	3	3	0
<b>Totals:</b>			<b>1,425.5</b>	<b>1,061.5 74.5%</b>	<b>55.0 3.9%</b>	<b>0.0 0.0%</b>	<b>14</b>	<b>5</b>	<b>3</b>	<b>0</b>
MARINE WHARF 1E+0	12/02/2018	03/17/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			9,985.5	2,449.0 24.5%	1,907.0 19.1%	277.5 2.8%	52	12	17	1
Cement Finisher			21.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Laborer			4,681.0	1,722.5 36.8%	1,179.5 25.2%	18.5 0.4%	53	17	20	2
<b>Totals:</b>			<b>14,687.5</b>	<b>4,171.5 28.4%</b>	<b>3,086.5 21.0%</b>	<b>296.0 2.0%</b>	<b>107</b>	<b>29</b>	<b>37</b>	<b>3</b>
NORTHEASTERN SCIENCE ENG. CENT 9596	06/01/2014	01/29/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			1,264.0	608.0 48.1%	616.0 48.7%	0.0 0.0%	4	1	2	0
Elevator Const(Mech)			352.0	0.0 0.0%	0.0 0.0%	4.0 1.1%	9	0	0	1
Equipment Operator			5,946.0	80.0 1.3%	278.5 4.7%	843.0 14.2%	15	1	3	2
Laborer			30,152.0	10,325.5 34.2%	16,145.0 53.5%	2,357.0 7.8%	39	7	18	3
<b>Totals:</b>			<b>37,714.0</b>	<b>11,013.5 29.2%</b>	<b>7,039.5 45.2%</b>	<b>3,204.0 8.5%</b>	<b>67</b>	<b>9</b>	<b>23</b>	<b>6</b>



**CONTRACTOR STATISTICAL REPORT**

Date Range: 07/01/2015 - 04/09/2019

4/9/2019 3:45:41 PM

Contractor: **LIBERTY CONST. SERVICES**

PAGE 4

Cont ID: 10644

Worked on Project

BRJP Report #5

**PROJECTS**

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
ONE DALTON STREET 9728	02/22/2015	03/17/2019									
Carpenter			16,232.5	4,152.5 25.6%	4,224.5 26.0%	384.0 2.4%	35	9	5	1	
Cement Finisher			12.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
Curbsetter/Paver			8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
Laborer			99,481.5	15,807.5 15.9%	26,580. 26.7%	5,399.0 5.4%	148	33	40	6	
Metal Refinisher			40.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
Taper			136.0	104.0 76.5%	104.0 76.5%	0.0 0.0%	2	1	1	0	
ONE DALTON STREET			<b>Totals:</b>	<b>115,910.5</b>	<b>20,064.0</b>	<b>0,909.0</b>	<b>26.7%</b>	<b>188</b>	<b>43</b>	<b>46</b>	<b>7</b>
ONE FRANKLIN 9495	10/06/2013	10/02/2016									
Carpenter			6,353.2	246.0 3.9%	0.0 0.0%	0.0 0.0%	15	2	0	0	
Elevator Const(Mech)			1,366.5	0.0 0.0%	0.0 0.0%	13.0 1.0%	7	0	0	1	
Equipment Operator			21,880.0	531.0 2.4%	3,222.0 14.7%	106.0 0.5%	31	2	5	1	
Iron Worker			224.0	72.0 32.1%	0.0 0.0%	0.0 0.0%	5	1	0	0	
Laborer			62,822.0	33,851.5 53.9%	14,976. 23.8%	4,574.5 7.3%	56	25	11	2	
Oilier			902.5	902.5 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0	
ONE FRANKLIN			<b>Totals:</b>	<b>93,548.2</b>	<b>35,603.0</b>	<b>8,198.5</b>	<b>19.5%</b>	<b>115</b>	<b>31</b>	<b>16</b>	<b>4</b>

**CONTRACTOR STATISTICAL REPORT**

Date Range: 07/01/2015 - 04/09/2019

4/9/2019 3:45:43 PM  
PAGE 5

Contractor: **LIBERTY CONST. SERVICES**

Cont ID: 10644

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project																		
ORIENT HEIGHTS PHASE ONE	12/04/2016																		
9983	05/20/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.										
Carpenter		12,333.5	2,874.0 23.3%	5,357.5 43.4%	0.0 0.0%	43	9	13	0										
Cement Finisher		40.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0										
Laborer		11,119.0	5,341.0 48.0%	165.0 1.5%	40.0 0.4%	26	9	9	1										
Painter		1,184.0	64.0 5.4%	416.0 35.1%	72.0 6.1%	9	1	6	2										
<b>Totals:</b>		24,676.5	8,279.0 33.6%	5,938.5 24.1%	112.0 0.5%	79	19	28	3										
ORIENT HEIGHTS PHASE TWO	01/20/2019																		
1E+0	03/10/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.										
Laborer		242.0	240.0 99.2%	0.0 0.0%	0.0 0.0%	1	0	0	0										
<b>Totals:</b>		242.0	240.0 99.2%	0.0 0.0%	0.0 0.0%	1	0	0	0										
PARCEL 24	11/03/2013																		
9489	09/20/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.										
Carpenter		1,017.0	250.0 24.6%	250.0 24.6%	0.0 0.0%	4	1	1	0										
Laborer		4,083.0	1,963.0 48.1%	844.5 20.7%	0.0 0.0%	31	12	8	0										
<b>Totals:</b>		5,100.0	2,213.0 43.4%	1,094.5 21.5%	0.0 0.0%	35	13	9	0										
PARCEL K - HOTEL	12/09/2018																		
1E+0	03/17/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.										
Carpenter		214.0	43.0 20.1%	0.0 0.0%	0.0 0.0%	5	2	0	0										
Laborer		3,492.0	1,024.0 29.3%	1,243.5 35.6%	328.5 9.4%	36	8	12	2										
<b>Totals:</b>		3,706.0	1,067.0 28.8%	1,243.5 33.6%	328.5 8.9%	41	10	12	2										

**CONTRACTOR STATISTICAL REPORT**

Date Range: 07/01/2015 - 04/09/2019

4/9/2019 3:45:44 PM

Contractor: **LIBERTY CONST. SERVICES**

PAGE 6

Cont ID: 10644

Worked on Project

BRJP Report #5

**PROJECTS**

PARCEL K-GARAGE / RESIDENTIAL 1E+0	02/04/2018 03/17/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Asbestos Worker		319.0	0.0 0.0%	319.0 100.0%	0.0 0.0%	1	0	1	0
Carpenter		22,587.0	3,737.0 16.5%	8,547.0 37.8%	1,713.0 7.6%	88	18	31	6
Cement Finisher		109.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Cement Laborer		185.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer		21,608.5	5,588.0 25.9%	8,475.5 39.2%	782.5 3.6%	96	27	28	3
<b>Totals:</b>		<b>44,809.0</b>	<b>9,325.0 20.8%</b>	<b>7,341.5 38.7%</b>	<b>2,495.5 5.6%</b>	<b>188</b>	<b>45</b>	<b>60</b>	<b>9</b>
WINTHROP CENTER 1E+0	02/10/2019 03/17/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer		381.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
<b>Totals:</b>		<b>381.0</b>	<b>0.0 0.0%</b>	<b>0.0 0.0%</b>	<b>0.0 0.0%</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>0</b>
<b>Contractor Totals</b>		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>LIBERTY CONST. SERVICES</b>		<b>667,318.7</b>	<b>219,632.5 32.9%</b>	<b>165,244.0 24.8%</b>	<b>38,362.0 5.7%</b>	<b>1,501</b>	<b>385</b>	<b>397</b>	<b>69</b>