

## **Boston Children's Hospital Clinical Bldg.**

*January 15, 2020*

**Developer:** Boston Children's Hospital  
**Development Impact Project Plan (DIPP)**

**General Contractor:** Suffolk Construction

**Construction Cost:** \$550,000,000                      **Construction Periods:** 05/2017 - 05/2021

**Construction Monitor:** Vargas DaSilveira

**BRJP Goals:**            **50% Resident**            **25% People of Color**            **10% Female**

---

### **Project Description:**

Boston Children's Hospital is adding a major expansion to their Longwood Medical Area (LMA) campus primarily focused on inpatient care, expanding current bed capacity. Key programs include a major expansion of the Cardiovascular Program, Neonatal Intensive Care Unit (NICU), surgical services, family support space, other inpatient units and clinical and logistical support services such as lab, pharmacy, and dietary.

The building has been designed to be 11 above grade levels with 3 levels below grade. A mechanical penthouse and a 1 story bridge spanning over existing buildings to connect to existing bed floors. The anticipated size of new construction is 567,600 bgsf. Associated related site work including developing a new exterior garden replacing an existing area displaced by the anticipated bccb footprint, a rooftop garden, and interior solarium.

# Boston Employment Commission: Project Review

## I. Overall Numerical Compliance

Report Run Date: 01/07/2020

Includes Work Records from: 05/21/2017-12/29/2019

# Workhours	# Workers	# Contractors	% Residents	% People of Color	% Female
286,149	1,105	21	25%	29%	5%

## II. Numerical Compliance by Major Trades

Report Run Date: 01/07/2020

Includes Work Records From: 05/21/2017-12/29/2019

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Laborer	98,736	356	24%	38%	6%
Iron Worker	45,036	188	24%	18%	3%
Carpenter	43,447	178	33%	35%	5%
Equipment Operator	28,066	84	11%	13%	2%
Piledriver	20,389	55	13%	22%	1%

## III. Numerical Compliance by Major Contractor

Report Run Date: 1/07/2020

Includes Work Records From: 05/21/2017-12/29/2019

Contractor	# of Work hours	# of Workers	% Resident	% People of Color	% Female
J.F White Contracting	52,936	107	22%	23%	4%
<i>J.F White employs Carpenters, Electricians, Equipment operators, Laborers, Piledrivers and Pipefitters</i>					
Liberty Construction	50,187	119	23%	33%	7%
<i>Liberty Construction Services employs Carpenters and Laborers</i>					
S & F Concrete	39,981	270	32%	40%	4%
<i>S &amp; F Concrete employs Carpenter, Equipment Operators, Laborers and Masons</i>					
Daniel Marr & Son Co.	32,733	101	21%	12%	3%
<i>Daniel Marr &amp; Son Co. Employs Iron workers, Labors and Masons</i>					
Treviicos Corporation	25,027	42	20%	42%	0%
<i>Treviicos Corporation Employs Equipment Operators, Laborers, Piledrivers and Technicians</i>					

## **BRJP ISSUES & HIGHLIGHTS:**

- Boston Children's Hospital Clinical Bldg. had their BEC Special Presentation on June 21, 2017.
- This project was reviewed at the BEC on the following dates:
  - Nov. 15, 2017 - Resident 21% P.O.C 22% Female 1%
  - June 20, 2018 - Resident 21% P.O.C 30% Female 3%
  - March 20, 2019 - Resident 23% P.O.C 29% Female 5%
- The overall project payroll submissions are down to 12 days.
- Boston Resident verifications are at 60% verified.
- Laborer is the largest trade on site with low resident participation of 24%.
- J.F White Contracting is now the largest subcontractor on site with 22% Residents, 23% POC and 4% Female.
- The top 5 contractors are short of BRJP goal in the Female and Resident category.
- Liberty, S&F concrete and Treviicos have exceeded BRJP goal on POC.
- Daniel Marr & Son Co. needs improvement in all categories.

## **RECOMMENDATIONS**

### **The BRJP recommends that Suffolk Construction:**

- Increase work force to reflect BRJP goals, including and not limited to hiring more females, Boston Residents and People of Color.
- Develop Corrective Action Plan with Liberty and send to Construction Monitor for review.
- Schedule Corrective Action Meeting for Liberty following Plan of Action to increase Resident, POC and Female.
- Review BRJP history reports of all future subcontractors expected to start work onsite prior to their Pre-Con meeting so they can have a strategic plan in place for their workforce and ensure that Business Agents are included in the future Pre-Con meetings as well.

## ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by contractor*
- PROJECT STATISTICAL REPORT *by trade*
- TOP 5 SUBCONTRACTORS STATISTICAL REPORTS
  - J.F. White
  - Liberty Construction Services
  - S & F Concrete
  - Daniel Marr & Son Co.
  - Treviicos Corporation

**PROJECT STATISTICAL REPORT**

1/7/2020 10:06:43 AM

**BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 10062 Award Dept: DIP Const Cost: \$550,000,000.00 Neigh: BOSTON**

PAGE 1

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035  
 Worked on Project

Date Range: 05/25/2017 - 01/06/2020

BRJP Report #8

AAXIOM CONCRETE CUTTIN		10804	07/09/2017	11/05/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
15	Laborer				289.0	0.0 0.0%	8.0 2.8%	0.0 0.0%	8	0	1	0
Totals:					289.0	0.0 0.0%	8.0 2.8%	0.0 0.0%	8	0	1	0
AMERICAN PLUMBING HEATI		2298	02/02/2018	12/27/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
23	Plumber				19,599.0	9,489.5 48.4%	5,310.0 27.1%	2,079.5 10.6%	49	13	11	6
Totals:					19,599.0	9,489.5 48.4%	5,310.0 27.1%	2,079.5 10.6%	49	13	11	6
BAY CRANE NORTHEAST		12097	05/25/2017	12/28/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
10	Equipment Operator				440.5	38.0 8.6%	38.0 8.6%	38.0 8.6%	6	1	1	1
18	Oiler				22.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:					463.0	38.0 8.2%	38.0 8.2%	38.0 8.2%	7	1	1	1
CENTURY DRYWALL INC,		9965	04/13/2019	12/21/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
03	Carpenter				9,726.5	1,118.0 11.5%	3,277.0 33.7%	199.0 2.0%	41	6	13	2
15	Laborer				3,520.0	937.0 26.6%	1,078.5 30.6%	420.0 11.9%	23	5	8	1
19	Painter				487.0	8.0 1.6%	108.0 22.2%	0.0 0.0%	7	1	4	0
22	Plasterer				232.0	0.0 0.0%	216.0 93.1%	0.0 0.0%	3	0	2	0
65	Taper				610.0	0.0 0.0%	56.0 9.2%	8.0 1.3%	7	0	4	1
Totals:					14,575.5	2,063.0 14.2%	4,735.5 32.5%	627.0 4.3%	81	12	31	4

PROJECT STATISTICAL REPORT

1/7/2020 10:06:43 AM

BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 10062 Award Dept: DIP Const Cost: \$550,000,000.00 Neigh: BOSTON PAGE 2  
 GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035  
 Date Range: 05/25/2017 - 01/06/2020

Worked on Project

BRJP Report #8

Company	Employee ID	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
DANIEL MARR & SON CO.	479	04/14/2019	12/01/2019	Total Hours								
				14 Iron Worker	32,515.5	6,566.5 20.2%	3,742.0 11.5%	802.5 2.5%	99	18	15	3
				15 Laborer	9.0	0.0 0.0%	9.0 100.0%	0.0 0.0%	1	0	1	0
Totals:				208.5	208.5 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0	
DANIEL MARR & SON CO.				Totals:	32,733.0	6,775.0 20.7%	3,751.0 11.5%	802.5 2.5%	101	19	16	3
EDWARD G. SAWYER CO.	2003	01/12/2019	10/12/2019	Total Hours								
				08 Electrician	12,657.5	3,893.5 30.8%	2,546.0 20.1%	1,250.0 9.9%	54	13	8	2
				EDWARD G. SAWYER CO.	12,657.5	3,893.5 30.8%	2,546.0 20.1%	1,250.0 9.9%	54	13	8	2
Totals:				12,657.5	3,893.5 30.8%	2,546.0 20.1%	1,250.0 9.9%	54	13	8	2	
ENE SYSTEMS INC				Totals:	12,657.5	3,893.5 30.8%	2,546.0 20.1%	1,250.0 9.9%	54	13	8	2
ENE SYSTEMS INC	10859	06/01/2019	12/21/2019	Total Hours								
				21 Pipefitter	55.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
				ENE SYSTEMS INC	55.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Totals:				55.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0	
GLEESON POWERS INC.				Totals:	55.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
GLEESON POWERS INC.	9566	10/05/2019	12/28/2019	Total Hours								
				03 Carpenter	771.0	193.0 25.0%	573.0 74.3%	89.0 11.5%	5	1	3	1
				GLEESON POWERS INC.	771.0	193.0 25.0%	573.0 74.3%	89.0 11.5%	5	1	3	1
Totals:				771.0	193.0 25.0%	573.0 74.3%	89.0 11.5%	5	1	3	1	
HAYWARD BAKER INC.				Totals:	771.0	193.0 25.0%	573.0 74.3%	89.0 11.5%	5	1	3	1
HAYWARD BAKER INC.	10487	05/12/2017	09/17/2017	Total Hours								
				10 Equipment Operator	313.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
				15 Laborer	562.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Totals:				293.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0	
HAYWARD BAKER INC.				Totals:	293.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
HAYWARD BAKER INC.				Totals:	1,168.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	6	0	0	0

PROJECT STATISTICAL REPORT

1/7/2020 10:06:43 AM

BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 10062 Award Dept: DIP Const Cost: \$550,000,000.00 Neigh: BOSTON

PAGE 3

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 05/25/2017 - 01/06/2020

Worked on Project

BRJP Report #8

HERITAGE RESTORATION IN	2508	12/15/2018	12/21/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
02	Bricklayer			2,623.5	372.0 14.2%	690.5 26.3%	90.0 3.4%	22	3	6	1
15	Laborer			1,187.0	287.5 24.2%	635.0 53.5%	112.0 9.4%	11	1	4	1
	Totals:			3,810.5	659.5 17.3%	1,325.5 34.8%	202.0 5.3%	33	4	10	2
HUB FOUNDATION CO.	2011	09/24/2017	04/14/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
10	Equipment Operator			1,065.0	209.5 19.7%	209.5 19.7%	0.0 0.0%	8	1	1	0
15	Laborer			2,623.0	315.5 12.0%	668.0 25.5%	0.0 0.0%	21	4	6	0
18	Oiler			83.0	83.0 100.0%	83.0 100.0%	83.0 100.0%	1	1	1	1
20	Piledriver			414.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
	Totals:			4,185.5	608.0 14.5%	960.5 22.9%	83.0 2.0%	34	6	8	1
J.C. HIGGINS CORP.	15	09/22/2019	12/15/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
21	Pipefitter			6,689.0	636.0 9.5%	1,105.0 16.5%	899.0 13.4%	27	3	4	3
	Totals:			6,689.0	636.0 9.5%	1,105.0 16.5%	899.0 13.4%	27	3	4	3
J.F. WHITE CONTRACTING C	475	06/18/2017	12/15/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
03	Carpenter			1,273.5	80.5 6.3%	40.0 3.1%	291.5 22.9%	12	2	1	1
08	Electrician			18.0	0.0 0.0%	8.0 44.4%	0.0 0.0%	3	0	1	0
10	Equipment Operator			12,110.0	706.5 5.8%	776.0 6.4%	332.5 2.7%	21	1	3	1
15	Laborer			24,197.5	8,907.5 36.8%	8,079.0 33.4%	1,053.5 4.4%	32	9	9	3
20	Piledriver			15,145.0	1,969.5 13.0%	2,962.5 19.6%	148.5 1.0%	38	6	7	1
21	Pipefitter			192.0	0.0 0.0%	192.0 100.0%	192.0 100.0%	1	0	1	1
	Totals:			52,936.0	11,664.0 22.0%	12,057.5 22.8%	2,018.0 3.8%	107	18	22	7

PROJECT STATISTICAL REPORT

1/7/2020 10:06:43 AM

BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 10062 Award Dept: DIP Const Cost: \$550,000,000.00 Neigh: BOSTON  
 GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

PAGE 4

Date Range: 05/25/2017 - 01/06/2020

Worked on  
Project

BRJP Report #8

Company	ID	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
JAMES W. FLETT CO. INC.	9252	05/20/2018	12/29/2019								
10	Equipment Operator			1,113.0	20.0 1.8%	0.0 0.0%	0.0 0.0%	10	1	0	0
15	Laborer			3,181.0	245.0 7.7%	869.0 27.3%	566.0 17.8%	29	4	5	2
	Totals:			4,294.0	265.0 6.2%	869.0 20.2%	566.0 13.2%	39	5	5	2
JDC DEMOLITION COMPANY, I	11791	07/01/2017	09/16/2017								
10	Equipment Operator			162.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
15	Laborer			276.0	136.0 49.3%	160.0 58.0%	24.0 8.7%	4	1	2	1
	Totals:			438.0	136.0 31.1%	160.0 36.5%	24.0 5.5%	6	1	2	1
LIBERTY CONST. SERVICES	10644	06/18/2017	12/08/2019								
03	Carpenter			16,493.5	6,623.0 40.2%	3,553.0 21.5%	0.0 0.0%	22	8	5	0
15	Laborer			33,693.5	4,775.0 14.2%	12,856.0 38.2%	3,694.0 11.0%	97	19	35	8
	Totals:			50,187.0	11,398.0 22.7%	16,409.0 32.7%	3,694.0 7.4%	119	27	40	8
LUND REBAR SERVICES, INC.	11645	10/21/2018	12/29/2019								
14	Iron Worker			8,793.0	2,208.0 25.1%	2,919.0 33.2%	102.0 1.2%	79	16	32	2
	Totals:			8,793.0	2,208.0 25.1%	2,919.0 33.2%	102.0 1.2%	79	16	32	2
MCCUSKER-GILL INC.	7994	10/13/2019	12/15/2019								
26	Sheetmetal Worker			3,770.0	1,357.0 36.0%	1,073.0 28.5%	97.5 2.6%	26	9	8	1
	Totals:			3,770.0	1,357.0 36.0%	1,073.0 28.5%	97.5 2.6%	26	9	8	1



**PROJECT STATISTICAL REPORT**

1/7/2020 10:06:43 AM

**BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 10062 Award Dept: DIP Const Cost: \$550,000,000.00 Neigh: BOSTON**

PAGE 5

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 05/25/2017 - 01/06/2020

Worked on Project

BRJP Report #8

REGIS STEEL CORPORATIO	2176	12/02/2017 05/05/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
14	Iron Worker		3,727.5	2,102.5 56.4%	1,637.5 43.9%	465.0 12.5%	10	5	4	1
<b>Totals:</b>			3,727.5	2,102.5 56.4%	1,637.5 43.9%	465.0 12.5%	10	5	4	1
<b>S &amp; F CONCRETE</b>										
	13	07/15/2017 12/21/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
03	Carpenter		15,182.0	6,451.0 42.5%	7,672.0 50.5%	1,743.5 11.5%	98	33	44	5
10	Equipment Operator		1,303.0	18.0 1.4%	13.5 1.0%	0.0 0.0%	17	2	2	0
15	Laborer		21,512.5	6,134.5 28.5%	7,026.5 32.7%	0.0 0.0%	116	17	47	0
16	Mason		1,967.0	84.0 4.3%	1,205.0 61.3%	21.5 1.1%	36	5	16	2
46	Pumpman		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
<b>Totals:</b>			39,980.5	12,687.5 31.7%	15,917.0 39.8%	1,765.0 4.4%	270	57	109	7
<b>TREVVICOS CORPORATION</b>										
	974	10/22/2017 11/17/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
10	Equipment Operator		11,559.5	2,084.0 18.0%	2,541.0 22.0%	87.5 0.8%	19	2	4	1
15	Laborer		7,685.5	2,117.0 27.5%	6,520.5 84.8%	0.0 0.0%	11	3	9	0
20	Piledriver		4,536.0	760.5 16.8%	1,439.0 31.7%	0.0 0.0%	11	2	3	0
49	Technician		1,245.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
<b>Totals:</b>			25,026.5	4,961.5 19.8%	10,500.5 42.0%	87.5 0.3%	42	7	16	1
<b>Project Totals:</b>			286,148.5	71,135.0 24.9%	81,895.0 28.6%	14,889.0 5.2%	1,105	217	331	53

**BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 1 PROJECT STATISTICAL REPORT BY TRADE**

1/7/2020 10:58:12 AM

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

PAGE 1

Date Range: 05/25/2017 - 01/06/2020

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empis	Resident	POC	Female
<b>Bricklayer</b>								
Contractor: HERITAGE RESTORATION IN	2,623.5	372.0 14.2%	690.5 26.3%	90.0 3.4%	22	3	6	1
Trade Totals	2,623.5	372.0 14.2%	690.5 26.3%	90.0 3.4%	22	3	6	1

<b>Carpenter</b>								
Contractor: CENTURY DRYWALL INC,	9,726.5	1,118.0 11.5%	3,277.0 33.7%	199.0 2.0%	41	6	13	2
Contractor: GLEESON POWERS INC.	771.0	193.0 25.0%	573.0 74.3%	89.0 11.5%	5	1	3	1
Contractor: J.F. WHITE CONTRACTING C	1,273.5	80.5 6.3%	40.0 3.1%	291.5 22.9%	12	2	1	1
Contractor: LIBERTY CONST. SERVICES	16,493.5	6,623.0 40.2%	3,553.0 21.5%	0.0 0.0%	22	8	5	0
Contractor: S & F CONCRETE	15,182.0	6,451.0 42.5%	7,672.0 50.5%	1,743.5 11.5%	98	33	44	5
Trade Totals	43,446.5	14,465.5 33.3%	15,115.0 34.8%	2,323.0 5.3%	178	50	66	9

<b>Electrician</b>								
Contractor: EDWARD G. SAWYER CO.	12,657.5	3,893.5 30.8%	2,546.0 20.1%	1,250.0 9.9%	54	13	8	2
Contractor: J.F. WHITE CONTRACTING C	18.0	0.0 0.0%	8.0 44.4%	0.0 0.0%	3	0	1	0
Trade Totals	12,675.5	3,893.5 30.7%	2,554.0 20.1%	1,250.0 9.9%	57	13	9	2

**BOSTON CHILDRENS HOSPITAL CLINICAL BLDG -- ID: 1 PROJECT STATISTICAL REPORT BY TRADE**

1/17/2020 10:58:12 AM

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

PAGE 2

Date Range: 05/25/2017 - 01/06/2020

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empis	Resident	POC	Female
<b>Equipment Operator</b>								
Contractor: BAY CRANE NORTHEAST	440.5	38.0 8.6%	38.0 8.6%	38.0 8.6%	6	1	1	1
Contractor: HAYWARD BAKER INC.	313.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: HUB FOUNDATION CO.	1,065.0	209.5 19.7%	209.5 19.7%	0.0 0.0%	8	1	1	0
Contractor: J.F. WHITE CONTRACTING C	12,110.0	706.5 5.8%	776.0 6.4%	332.5 2.7%	21	1	3	1
Contractor: JAMES W. FLETT CO. INC.	1,113.0	20.0 1.8%	0.0 0.0%	0.0 0.0%	10	1	0	0
Contractor: JDC DEMOLITION COMPANY,	162.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Contractor: S & F CONCRETE	1,303.0	18.0 1.4%	13.5 1.0%	0.0 0.0%	17	2	2	0
Contractor: TREVICOS CORPORATION	11,559.5	2,084.0 18.0%	2,541.0 22.0%	87.5 0.8%	19	2	4	1
<b>Trade Totals</b>	<b>28,066.0</b>	<b>3,076.0 11.0%</b>	<b>3,578.0 12.7%</b>	<b>458.0 1.6%</b>	<b>84</b>	<b>8</b>	<b>11</b>	<b>3</b>

<b>Iron Worker</b>								
Contractor: DANIEL MARR & SON CO.	32,515.5	6,566.5 20.2%	3,742.0 11.5%	802.5 2.5%	99	18	15	3
Contractor: LUND REBAR SERVICES, INC.	8,793.0	2,208.0 25.1%	2,919.0 33.2%	102.0 1.2%	79	16	32	2
Contractor: REGIS STEEL CORPORATION	3,727.5	2,102.5 56.4%	1,637.5 43.9%	465.0 12.5%	10	5	4	1
<b>Trade Totals</b>	<b>45,036.0</b>	<b>10,877.0 24.2%</b>	<b>8,298.5 18.4%</b>	<b>1,369.5 3.0%</b>	<b>188</b>	<b>39</b>	<b>51</b>	<b>6</b>

**BOSTON CHILDRENS HOSPITAL CLINICAL BLDG -- ID: 1 PROJECT STATISTICAL REPORT BY TRADE**

1/17/2020 10:58:15 AM

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

PAGE 3

Date Range: 05/25/2017 - 01/06/2020

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empis	Resident	POC	Female
<b>Laborer</b>								
Contractor: AAXIOM CONCRETE CUTTING	289.0	0.0 0.0%	8.0 2.8%	0.0 0.0%	8	0	1	0
Contractor: CENTURY DRYWALL INC,	3,520.0	937.0 26.6%	1,078.5 30.6%	420.0 11.9%	23	5	8	1
Contractor: DANIEL MARR & SON CO.	9.0	0.0 0.0%	9.0 100.0%	0.0 0.0%	1	0	1	0
Contractor: HAYWARD BAKER INC.	562.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Contractor: HERITAGE RESTORATION IN	1,187.0	287.5 24.2%	635.0 53.5%	112.0 9.4%	11	1	4	1
Contractor: HUB FOUNDATION CO.	2,623.0	315.5 12.0%	668.0 25.5%	0.0 0.0%	21	4	6	0
Contractor: J.F. WHITE CONTRACTING C	24,197.5	8,907.5 36.8%	8,079.0 33.4%	1,053.5 4.4%	32	9	9	3
Contractor: JAMES W. FLETT CO. INC.	3,181.0	245.0 7.7%	869.0 27.3%	566.0 17.8%	29	4	5	2
Contractor: JDC DEMOLITION COMPANY,	276.0	136.0 49.3%	160.0 58.0%	24.0 8.7%	4	1	2	1
Contractor: LIBERTY CONST. SERVICES	33,693.5	4,775.0 14.2%	12,856.0 38.2%	3,694.0 11.0%	97	19	35	8
Contractor: S & F CONCRETE	21,512.5	6,134.5 28.5%	7,026.5 32.7%	0.0 0.0%	116	17	47	0
Contractor: TREVICOS CORPORATION	7,685.5	2,117.0 27.5%	6,520.5 84.8%	0.0 0.0%	11	3	9	0
<b>Trade Totals</b>	<b>98,736.0</b>	<b>23,855.0 24.2%</b>	<b>37,909.5 38.4%</b>	<b>5,869.5 5.9%</b>	<b>356</b>	<b>63</b>	<b>127</b>	<b>16</b>
<b>Mason</b>								
Contractor: DANIEL MARR & SON CO.	208.5	208.5 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
Contractor: S & F CONCRETE	1,967.0	84.0 4.3%	1,205.0 61.3%	21.5 1.1%	36	5	16	2
<b>Trade Totals</b>	<b>2,175.5</b>	<b>292.5 13.4%</b>	<b>1,205.0 55.4%</b>	<b>21.5 1.0%</b>	<b>37</b>	<b>6</b>	<b>16</b>	<b>2</b>
<b>Oiler</b>								
Contractor: BAY CRANE NORTHEAST	22.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: HUB FOUNDATION CO.	83.0	83.0 100.0%	83.0 100.0%	83.0 100.0%	1	1	1	1
<b>Trade Totals</b>	<b>105.5</b>	<b>83.0 78.7%</b>	<b>83.0 78.7%</b>	<b>83.0 78.7%</b>	<b>2</b>	<b>1</b>	<b>1</b>	<b>1</b>

**BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 1 PROJECT STATISTICAL REPORT BY TRADE**

1/7/2020 10:58:17 AM

PAGE 4

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

BRJP Report #7

Date Range: 05/25/2017 - 01/06/2020

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Painter</b>								
Contractor: CENTURY DRYWALL INC,	487.0	8.0 1.6%	108.0 22.2%	0.0 0.0%	7	1	4	0
Trade Totals	487.0	8.0 1.6%	108.0 22.2%	0.0 0.0%	7	1	4	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Piledriver</b>								
Contractor: HAYWARD BAKER INC.	293.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Contractor: HUB FOUNDATION CO.	414.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Contractor: J.F. WHITE CONTRACTING C	15,145.0	1,969.5 13.0%	2,962.5 19.6%	148.5 1.0%	38	6	7	1
Contractor: TREVVICOS CORPORATION	4,536.0	760.5 16.8%	1,439.0 31.7%	0.0 0.0%	11	2	3	0
Trade Totals	20,388.5	2,730.0 13.4%	4,401.5 21.6%	148.5 0.7%	55	8	10	1

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Pipefitter</b>								
Contractor: ENE SYSTEMS INC	55.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Contractor: J.C. HIGGINS CORP.	6,689.0	636.0 9.5%	1,105.0 16.5%	899.0 13.4%	27	3	4	3
Contractor: J.F. WHITE CONTRACTING C	192.0	0.0 0.0%	192.0 100.0%	192.0 100.0%	1	0	1	1
Trade Totals	6,936.0	636.0 9.2%	1,297.0 18.7%	1,091.0 15.7%	30	3	5	4

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Plasterer</b>								
Contractor: CENTURY DRYWALL INC,	232.0	0.0 0.0%	216.0 93.1%	0.0 0.0%	3	0	2	0
Trade Totals	232.0	0.0 0.0%	216.0 93.1%	0.0 0.0%	3	0	2	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Plumber</b>								
Contractor: AMERICAN PLUMBING HEATI	19,599.0	9,489.5 48.4%	5,310.0 27.1%	2,079.5 10.6%	49	13	11	6
Trade Totals	19,599.0	9,489.5 48.4%	5,310.0 27.1%	2,079.5 10.6%	49	13	11	6

**BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 1 PROJECT STATISTICAL REPORT BY TRADE**

1/7/2020 10:58:18 AM

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

PAGE 5

Date Range: 05/25/2017 - 01/06/2020

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Pumpman</b>								
Contractor: S & F CONCRETE	16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Trade Totals	16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0

<b>Sheetmetal Worker</b>								
Contractor: MCCUSKER-GILL INC.	3,770.0	1,357.0 36.0%	1,073.0 28.5%	97.5 2.6%	26	9	8	1
Trade Totals	3,770.0	1,357.0 36.0%	1,073.0 28.5%	97.5 2.6%	26	9	8	1

<b>Taper</b>								
Contractor: CENTURY DRYWALL INC.	610.0	0.0 0.0%	56.0 9.2%	8.0 1.3%	7	0	4	1
Trade Totals	610.0	0.0 0.0%	56.0 9.2%	8.0 1.3%	7	0	4	1

<b>Technician</b>								
Contractor: TREVICOS CORPORATION	1,245.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Trade Totals	1,245.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0

<b>PROJECT TOTALS</b>	286,148.5	71,135.0 24.9%	81,895.0 28.6%	14,889.0 5.2%	1,105	217	331	53
-----------------------	-----------	----------------	----------------	---------------	-------	-----	-----	----

# CONTRACTOR STATISTICAL REPORT

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:03:41 PM  
PAGE 1

Contractor: **J.F. WHITE CONTRACTING CO**

Cont ID: 475

Worked on Project

## PROJECTS

BRJP Report #5

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
6964 CHARLESTOWN H.S.ENERGY IMP	05/06/2012	07/16/2017								
9247			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer			16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
<b>Totals:</b>			16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
7032 BOSTON CITY HALL HVAC UPGRA	12/23/2018	10/06/2019								
10308			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			694.0	0.0 0.0%	0.0 0.0%	304.0 43.8%	6	0	0	2
Electrician			5,705.0	3,469.0 60.8%	1,793.5 31.4%	632.0 11.1%	20	7	4	3
Laborer			2,164.5	385.0 17.8%	18.0 0.8%	8.0 0.4%	17	3	2	1
Pipefitter			16,376.5	1,000.0 6.1%	3,359.0 20.5%	228.0 1.4%	40	3	8	1
Sheetmetal Worker			22.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
<b>Totals:</b>			24,962.0	4,854.0 19.4%	5,170.5 20.7%	1,172.0 4.7%	86	13	14	7
7080 FANEUIL HALL HVAC/ELEVATOR	12/03/2017	06/10/2018								
10102			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer			1,556.0	664.5 42.7%	680.5 43.7%	664.5 42.7%	7	1	2	1
Pipefitter			2,986.0	200.0 6.7%	543.0 18.2%	0.0 0.0%	23	2	4	0
<b>Totals:</b>			4,558.0	864.5 19.0%	1,223.5 26.8%	664.5 14.6%	31	3	6	1

# CONTRACTOR STATISTICAL REPORT

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:03:46 PM

Contractor: **J.F. WHITE CONTRACTING CO**

PAGE 2

Cont ID: 475

Worked on Project

BRJP Report #5

## PROJECTS

PROJECTS	06/18/2017 12/15/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BOSTON CHILDREN'S HOSPITAL CLINI 10062									
Carpenter		1,273.5	80.5 6.3%	40.0 3.1%	291.5 22.9%	12	2	1	1
Electrician		18.0	0.0 0.0%	8.0 44.4%	0.0 0.0%	3	0	1	0
Equipment Operator		12,110.0	706.5 5.8%	776.0 6.4%	332.5 2.7%	21	1	3	1
Laborer		24,197.5	8,907.5 36.8%	8,079.0 33.4%	1,053.5 4.4%	32	9	9	3
Piledriver		15,145.0	1,969.5 13.0%	2,962.5 19.6%	148.5 1.0%	38	6	7	1
Pipefitter		192.0	0.0 0.0%	192.0 100.0%	192.0 100.0%	1	0	1	1
<b>Totals:</b>		52,936.0	11,664.0 22.0%	2,057.5 22.8%	2,018.0 3.8%	107	18	22	7
MARINE WHARF 10247	09/16/2018 03/10/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Asbestos Worker		16.0	0.0 0.0%	0.0 0.0%	16.0 100.0%	1	0	0	1
Electrician		3.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Equipment Operator		2,416.0	492.0 20.4%	492.0 20.4%	999.0 41.3%	7	1	1	2
Piledriver		4,941.5	500.0 10.1%	979.5 19.8%	112.0 2.3%	18	2	3	1
<b>Totals:</b>		7,376.5	992.0 13.4%	1,471.5 19.9%	1,127.0 15.3%	28	3	4	4
<b>Contractor Totals</b>		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>J.F. WHITE CONTRACTING CO</b>		89,848.5	18,374.5 20.5%	19,923.0 22.2%	4,981.5 5.5%	254	37	46	19



**CONTRACTOR STATISTICAL REPORT**

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:06:17 PM

PAGE 1

Contractor: **LIBERTY CONST. SERVICES**

Cont ID: 10644 Worked on

**PROJECTS**

Project

BRJP Report #5

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BOSTON CHILDREN'S HOSPITAL CLINI 10062	06/18/2017								
	12/08/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		16,493.5	6,623.0 40.2%	3,553.0 21.5%	0.0 0.0%	22	8	5	0
Carpenter									
		33,693.5	4,775.0 14.2%	12,856.0 38.2%	3,694.0 11.0%	97	19	35	8
BOSTON CHILDREN'S HOSPITAL CLINI 10065	05/28/2017								
	09/09/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		6,618.5	969.5 14.6%	969.5 14.6%	211.5 3.2%	36	9	5	1
Carpenter									
		14,915.5	1,082.0 7.3%	2,582.5 17.3%	152.0 1.0%	69	12	18	2
BOSTON COLLEGE FIELD HOUSE 9640	06/15/2014								
	12/23/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		3,971.0	12.0 0.3%	0.0 0.0%	0.0 0.0%	4	0	0	0
Carpenter									
		44,069.5	26,882.0 61.0%	10,328.5 23.4%	3,345.0 7.6%	51	20	12	3
BOSTON MEDICAL CENTER MENINO A 10051	04/30/2017								
	09/24/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Carpenter									
		833.0	833.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
Equipment Operator									
		42.0	2.0 4.8%	2.0 4.8%	0.0 0.0%	3	1	1	0
Laborer									
		891.0	835.0 93.7%	2.0 0.2%	0.0 0.0%	5	2	1	0
<b>Totals:</b>		48,040.5	26,894.0 56.0%	0,328.5 21.5%	3,345.0 7.0%	55	20	12	3



**CONTRACTOR STATISTICAL REPORT**

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:06:20 PM

Contractor: **LIBERTY CONST. SERVICES**

PAGE 3

Cont ID: 10644

Worked on Project

BRJP Report #5

**PROJECTS**

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.				
ORIENT HEIGHTS PHASE TWO	01/20/2019	12/22/2019	Total Hours	4,929.0	3,698.0	75.0%	1,677.0	34.0%	1,027.0	20.8%	13	4	3	2
			Laborer	4,929.0	3,698.0	75.0%	1,677.0	34.0%	1,027.0	20.8%	13	4	3	2
			<b>Totals:</b>	4,929.0	3,698.0	75.0%	1,677.0	34.0%	1,027.0	20.8%	13	4	3	2
PARCEL K - HOTEL	12/09/2018	12/22/2019	Total Hours	1,793.0	407.0	22.7%	84.0	4.7%	72.0	4.0%	22	6	3	2
			Carpenter	1,793.0	407.0	22.7%	84.0	4.7%	72.0	4.0%	22	6	3	2
			Cement Finisher	171.0	0.0	0.0%	0.0	0.0%	0.0	0.0%	3	0	0	0
Laborer	15,797.5	6,141.5	38.9%	5,887.5	37.3%	3,882.0	24.6%	68	25	24	3	3		
<b>Totals:</b>	17,761.5	6,548.5	36.9%	5,971.5	33.6%	3,954.0	22.3%	93	31	27	5	5		
PARCEL K-GARAGE / RESIDENTIAL	02/04/2018	12/22/2019	Total Hours	354.0	0.0	0.0%	354.0	100.0%	0.0	0.0%	1	0	1	0
			Asbestos Worker	354.0	0.0	0.0%	354.0	100.0%	0.0	0.0%	1	0	1	0
			Carpenter	29,237.5	4,986.0	17.1%	10,391.5	35.5%	2,143.0	7.3%	113	22	34	7
Cement Finisher	250.0	0.0	0.0%	0.0	0.0%	0.0	0.0%	6	0	0	0	0		
Cement Laborer	245.0	0.0	0.0%	0.0	0.0%	0.0	0.0%	1	0	0	0	0		
Laborer	40,774.0	12,063.5	29.6%	14,900.5	36.5%	2,130.0	5.2%	130	39	43	8	8		
<b>Totals:</b>	70,860.5	17,049.5	24.1%	5,646.0	36.2%	4,273.0	6.0%	251	61	78	15	15		
WINTHROP CENTER	02/10/2019	12/29/2019	Total Hours	504.0	77.0	15.3%	77.0	15.3%	77.0	15.3%	2	1	1	1
			Carpenter	504.0	77.0	15.3%	77.0	15.3%	77.0	15.3%	2	1	1	1
			Laborer	6,593.5	3,062.0	46.4%	2,497.0	37.9%	1,644.5	24.9%	10	4	4	1
<b>Totals:</b>	7,097.5	3,139.0	44.2%	2,574.0	36.3%	1,721.5	24.3%	12	5	5	2			

**CONTRACTOR STATISTICAL REPORT**

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:06:22 PM

Contractor: **LIBERTY CONST. SERVICES**

PAGE 4

ContID: 10644

Worked on Project

BRJP Report #5

Contractor Totals	Totals:	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
LIBERTY CONST. SERVICES		416,395.0	113,848.0 27.3%	107,845.5 25.9%	26,470.0 6.4%	1,085	269	319	57

**CONTRACTOR STATISTICAL REPORT**

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:08:38 PM

Contractor: **S & F CONCRETE**

PAGE 1

Cont ID: 13

Worked on Project

BRJP Report #5

200-300 FAN PIER 4 BLVD. 9879		09/17/2016 03/24/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator			264.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
Laborer			1,152.5	112.0 9.7%	609.5 52.9%	0.0 0.0%	27	1	13	0
Mason			1,372.0	494.0 36.0%	673.0 49.1%	0.0 0.0%	31	8	11	0
<b>Totals:</b>			<b>2,789.0</b>	<b>606.0 21.7%</b>	<b>1,282.5 46.0%</b>	<b>0.0 0.0%</b>	<b>66</b>	<b>9</b>	<b>24</b>	<b>0</b>
321 HARRISON AVE. 10307		05/11/2019 12/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			5,499.0	1,324.0 24.1%	917.0 16.7%	382.0 6.9%	24	7	6	1
Equipment Operator			339.0	8.0 2.4%	8.0 2.4%	0.0 0.0%	14	1	1	0
Laborer			6,322.0	2,609.5 41.3%	2,478.5 39.2%	0.0 0.0%	45	6	17	0
Mason			881.5	416.0 47.2%	800.5 90.8%	360.0 40.8%	8	1	5	2
<b>Totals:</b>			<b>13,041.5</b>	<b>4,357.5 33.4%</b>	<b>4,204.0 32.2%</b>	<b>742.0 5.7%</b>	<b>91</b>	<b>15</b>	<b>29</b>	<b>3</b>
7012 DEARBORN S.T.E.M. ACADEMY 9800		03/26/2016 11/11/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			177.0	72.0 40.7%	72.0 40.7%	0.0 0.0%	3	2	2	0
Cement Finisher			16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Equipment Operator			18.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Laborer			290.0	24.0 8.3%	16.0 5.5%	0.0 0.0%	15	1	2	0
<b>Totals:</b>			<b>501.0</b>	<b>96.0 19.2%</b>	<b>88.0 17.6%</b>	<b>0.0 0.0%</b>	<b>23</b>	<b>3</b>	<b>4</b>	<b>0</b>

# CONTRACTOR STATISTICAL REPORT

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:08:38 PM

Contractor: **S & F CONCRETE**

PAGE 2

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ASHMONT TODD II	06/04/2016 07/01/2017								
9832									
Cement Finisher		50.5	8.0 15.8%	0.0 0.0%	0.0 0.0%	2	1	0	0
Equipment Operator		15.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Laborer		85.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
ASHMONT TODD II									
Totals:		151.5	8.0 5.3%	0.0 0.0%	0.0 0.0%	11	1	0	0
BOSTON CHILDRENS HOSPITAL CLINI	07/15/2017 12/21/2019								
10062									
Carpenter		15,182.0	6,451.0 42.5%	7,672.0 50.5%	1,743.5 11.5%	98	33	44	5
Equipment Operator		1,303.0	18.0 1.4%	13.5 1.0%	0.0 0.0%	17	2	2	0
Laborer		21,512.5	6,134.5 28.5%	7,026.5 32.7%	0.0 0.0%	116	17	46	0
Mason		1,967.0	84.0 4.3%	1,205.0 61.3%	21.5 1.1%	36	5	16	2
Pumpman		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
BOSTON CHILDRENS HOSPITAL CLINI									
Totals:		39,980.5	12,687.5 31.7%	5,917.0 39.8%	1,765.0 4.4%	270	57	108	7
CELTIC - BOSTON LANDING	02/18/2017 03/03/2018								
9999									
Carpenter		1,246.5	300.5 24.1%	424.5 34.1%	20.0 1.6%	16	4	6	1
Cement Finisher		946.0	155.5 16.4%	369.5 39.1%	8.5 0.9%	29	7	10	1
Equipment Operator		261.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		3,098.0	429.5 13.9%	1,403.5 45.3%	429.5 13.9%	41	1	17	1
CELTIC - BOSTON LANDING									
Totals:		5,551.5	885.5 16.0%	2,197.5 39.6%	458.0 8.3%	96	12	33	3

# CONTRACTOR STATISTICAL REPORT

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:08:39 PM

Contractor: **S & F CONCRETE**

PAGE 3

Cont ID: 13

Worked on Project

BRJP Report #5

## PROJECTS

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>GE NECCO BUILDING PROJECT</b>										
10066	02/10/2018	11/16/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			7,717.0	1,459.5 18.9%	2,303.0 29.8%	577.0 7.5%	38	7	12	2
Cement Finisher			495.5	86.5 17.5%	404.0 81.5%	8.0 1.6%	15	1	6	1
Equipment Operator			830.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	15	0	0	0
Laborer			11,577.5	2,974.0 25.7%	4,284.5 37.0%	0.0 0.0%	44	7	17	0
Mason			458.5	125.0 27.3%	381.5 83.2%	0.0 0.0%	13	2	8	0
<b>Totals:</b>			<b>21,078.5</b>	<b>4,645.0 22.0%</b>	<b>7,373.0 35.0%</b>	<b>585.0 2.8%</b>	<b>125</b>	<b>17</b>	<b>43</b>	<b>3</b>
<b>HARVARD SCIENCE ENGINEERING CO</b>										
10011	07/22/2017	12/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			26,855.0	7,257.5 27.0%	13,833.5 51.5%	2,429.0 9.0%	66	18	31	6
Cement Finisher			2,099.5	591.5 28.2%	1,526.0 72.7%	0.0 0.0%	14	4	7	0
Equipment Operator			2,566.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	17	0	0	0
Laborer			43,559.5	5,893.5 13.5%	16,243.5 37.3%	2,833.0 6.5%	120	15	54	5
<b>Totals:</b>			<b>79,440.5</b>	<b>14,511.0 18.3%</b>	<b>3,946.5 42.7%</b>	<b>6,160.0 7.8%</b>	<b>250</b>	<b>43</b>	<b>106</b>	<b>16</b>
<b>HOOD PARK APARTMENT</b>										
10125	02/23/2019	02/23/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			270.0	46.0 17.0%	46.0 17.0%	0.0 0.0%	6	1	1	0
Equipment Operator			10.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Laborer			149.0	45.0 30.2%	95.0 63.8%	0.0 0.0%	5	1	3	0
<b>Totals:</b>			<b>429.0</b>	<b>91.0 21.2%</b>	<b>141.0 32.9%</b>	<b>0.0 0.0%</b>	<b>15</b>	<b>2</b>	<b>4</b>	<b>0</b>

# CONTRACTOR STATISTICAL REPORT

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:08:41 PM

Contractor: **S & F CONCRETE**

PAGE 4

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
HOOD PARK GARAGE	11/10/2018								
10321	12/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		7,056.5	2,103.5 29.8%	2,695.5 38.2%	659.0 9.3%	34	10	13	2
Equipment Operator		985.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	15	0	0	0
Laborer		9,064.0	1,441.5 15.9%	6,576.5 72.6%	0.0 0.0%	54	4	26	0
Mason		2,318.0	131.5 5.7%	1,123.0 48.4%	34.5 1.5%	40	4	17	1
HOOD PARK GARAGE	Totals:	19,423.5	3,676.5 18.9%	0,395.0 53.5%	693.5 3.6%	143	18	56	3
MARINE WHARF	07/06/2019								
10247	11/30/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		3,230.0	977.0 30.2%	1,275.0 39.5%	0.0 0.0%	23	4	8	0
Equipment Operator		219.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		3,424.0	806.0 23.5%	1,038.5 30.3%	220.0 6.4%	41	4	15	2
Mason		846.5	87.0 10.3%	195.0 23.0%	0.0 0.0%	34	4	11	0
MARINE WHARF	Totals:	7,719.5	1,870.0 24.2%	2,508.5 32.5%	220.0 2.8%	108	12	34	2
MOXY HOTEL	12/23/2017								
10013	08/31/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		17,239.5	6,928.5 40.2%	8,077.0 46.9%	1,866.0 10.8%	62	17	27	6
Equipment Operator		1,110.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	11	0	0	0
Laborer		19,664.0	4,631.5 23.6%	3,638.0 18.5%	25.0 0.1%	79	12	27	1
Mason		1,418.0	493.0 34.8%	839.0 59.2%	8.5 0.6%	29	5	12	1
MOXY HOTEL	Totals:	39,432.0	12,053.0 30.6%	2,554.0 31.8%	1,899.5 4.8%	181	34	66	8



# CONTRACTOR STATISTICAL REPORT

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:08:42 PM

Contractor: **S & F CONCRETE**

PAGE 5

Cont ID: 13

Worked on Project

BRJP Report #5

## PROJECTS

NEW BALANCE RESIDENTIAL / 125 GU 9935	10/08/2016 02/17/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		295.5	151.5 51.3%	156.0 52.8%	0.0 0.0%	10	5	4	0
Cement Finisher		147.0	0.0 0.0%	19.0 12.9%	0.0 0.0%	12	0	2	0
Equipment Operator		133.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
Laborer		920.5	37.5 4.1%	281.0 30.5%	29.0 3.2%	30	2	14	1
Mason		133.0	8.0 6.0%	77.5 58.3%	0.0 0.0%	10	1	5	0
<b>Totals:</b>		<b>1,629.5</b>	<b>197.0 12.1%</b>	<b>533.5 32.7%</b>	<b>29.0 1.8%</b>	<b>71</b>	<b>8</b>	<b>25</b>	<b>1</b>
NEW BALANCE SPORTS COMPLEX 10323	05/25/2019 12/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		8,459.5	1,206.0 14.3%	2,943.5 34.8%	0.0 0.0%	31	4	13	0
Cement Finisher		8.5	0.0 0.0%	8.5 100.0%	0.0 0.0%	1	0	1	0
Equipment Operator		721.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	14	0	0	0
Laborer		7,234.5	3,580.0 49.5%	2,739.0 37.9%	1,060.0 14.7%	51	8	26	1
Mason		357.0	0.0 0.0%	103.0 28.9%	0.0 0.0%	17	0	5	0
<b>Totals:</b>		<b>16,780.5</b>	<b>4,786.0 28.5%</b>	<b>5,794.0 34.5%</b>	<b>1,060.0 6.3%</b>	<b>114</b>	<b>12</b>	<b>45</b>	<b>1</b>
OMNI HOTEL 10290	01/12/2019 12/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		32,388.5	10,446.0 32.3%	10,766.0 33.2%	3,127.0 9.7%	95	28	41	5
Cement Finisher		3,358.0	753.0 22.4%	1,331.5 39.7%	17.5 0.5%	48	6	20	2
Equipment Operator		2,474.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	14	0	0	0
Laborer		35,709.5	9,725.5 27.2%	10,932.0 30.6%	787.0 2.2%	110	19	39	1
Mason		802.0	604.0 75.3%	740.5 92.3%	0.0 0.0%	7	2	3	0
<b>Totals:</b>		<b>74,732.5</b>	<b>21,528.5 28.8%</b>	<b>3,770.0 31.8%</b>	<b>3,931.5 5.3%</b>	<b>274</b>	<b>55</b>	<b>103</b>	<b>8</b>

# CONTRACTOR STATISTICAL REPORT

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:08:44 PM

Contractor: S & F CONCRETE

PAGE 6

Cont ID: 13

Worked on

## PROJECTS

Project

BRJP Report #5

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ONE CONGRESS ST BULFINCH CROSS	11/09/2019	12/28/2019								
10404			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			91.0	57.5 63.2%	33.5 36.8%	33.5 36.8%	3	2	1	1
Equipment Operator			8.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer			113.0	0.0 0.0%	42.0 37.2%	0.0 0.0%	6	0	1	0
<b>Totals:</b>			212.5	57.5 27.1%	75.5 35.5%	33.5 15.8%	10	2	2	1
ONE DALTON STREET	01/11/2019	01/11/2019								
9728			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Electrician			2,213.0	818.0 37.0%	563.0 25.4%	112.0 5.1%	59	21	15	3
<b>Totals:</b>			2,213.0	818.0 37.0%	563.0 25.4%	112.0 5.1%	59	21	15	3
ONE DALTON STREET										
<b>Totals:</b>			2,213.0	818.0 37.0%	563.0 25.4%	112.0 5.1%	59	21	15	3
ONE POST OFFICE SQAURE	10/19/2019	12/28/2019								
10363			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			198.0	77.0 38.9%	93.0 47.0%	0.0 0.0%	4	1	2	0
Cement Finisher			48.0	10.0 20.8%	29.0 60.4%	10.0 20.8%	4	1	3	1
Equipment Operator			7.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Laborer			171.0	0.0 0.0%	16.0 9.4%	0.0 0.0%	7	0	2	0
<b>Totals:</b>			424.0	87.0 20.5%	138.0 32.5%	10.0 2.4%	17	2	7	1
PARCEL E FAN PIER	10/12/2019	12/28/2019								
10424			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			2,436.5	350.5 14.4%	1,181.5 48.5%	196.5 8.1%	24	6	10	2
Equipment Operator			183.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
Laborer			2,025.5	737.0 36.4%	516.0 25.5%	0.0 0.0%	26	5	13	0
Mason			24.0	8.0 33.3%	20.5 85.4%	0.0 0.0%	4	1	3	0
<b>Totals:</b>			4,669.0	1,095.5 23.5%	1,718.0 36.8%	196.5 4.2%	62	12	26	2

# CONTRACTOR STATISTICAL REPORT

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:08:44 PM

Contractor: **S & F CONCRETE**

PAGE 7

Cont ID: 13

Worked on  
Project

BRJP Report #5

## PROJECTS

PARCEL K-GARAGE / RESIDENTIAL 10132	07/13/2019 12/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.			
Carpenter		1,196.5	70.0	5.9%	441.5	36.9%	0.0	0.0%	15	2	9	0
Equipment Operator		143.0	0.0	0.0%	0.0	0.0%	0.0	0.0%	10	0	0	0
Laborer		2,652.5	1,201.5	45.3%	359.5	13.6%	505.0	19.0%	30	5	6	1
Mason		367.5	8.0	2.2%	59.0	16.1%	0.0	0.0%	12	1	3	0
<b>Totals:</b>		<b>4,359.5</b>	<b>1,279.5</b>	<b>29.3%</b>	<b>860.0</b>	<b>19.7%</b>	<b>505.0</b>	<b>11.6%</b>	<b>67</b>	<b>8</b>	<b>18</b>	<b>1</b>
<b>PARCEL M1 &amp; M2 10061</b>	<b>07/29/2017 12/28/2019</b>	<b>Total Hours</b>	<b>Resident Hrs / %</b>	<b>POC Hrs / %</b>	<b>Female Hrs / %</b>	<b>Emps.</b>	<b>Res.</b>	<b>POC</b>	<b>Fem.</b>			
Carpenter		28,030.5	9,925.5	35.4%	10,729.0	38.3%	1,780.0	6.4%	72	16	27	1
Cement Finisher		33.0	9.5	28.8%	25.0	75.8%	0.0	0.0%	4	1	3	0
Equipment Operator		2,875.5	0.0	0.0%	0.0	0.0%	0.0	0.0%	14	0	0	0
Laborer		28,742.5	8,391.0	29.2%	10,809.0	37.6%	0.0	0.0%	87	11	32	0
Mason		5,324.0	1,177.0	22.1%	3,631.5	68.2%	410.0	7.7%	59	6	23	2
<b>Totals:</b>		<b>65,005.5</b>	<b>19,503.0</b>	<b>30.0%</b>	<b>5,194.5</b>	<b>38.8%</b>	<b>2,190.0</b>	<b>3.4%</b>	<b>236</b>	<b>34</b>	<b>85</b>	<b>3</b>
<b>RESIDENTIAL TOWER AT BULFINCH C 10099</b>	<b>03/10/2018 12/28/2019</b>	<b>Total Hours</b>	<b>Resident Hrs / %</b>	<b>POC Hrs / %</b>	<b>Female Hrs / %</b>	<b>Emps.</b>	<b>Res.</b>	<b>POC</b>	<b>Fem.</b>			
Carpenter		80,152.5	30,881.5	38.5%	36,134.0	45.1%	10,848.5	13.5%	149	46	57	14
Cement Finisher		4,478.0	139.0	3.1%	1,752.0	39.1%	453.0	10.1%	30	2	11	1
Equipment Operator		3,891.5	0.0	0.0%	0.0	0.0%	0.0	0.0%	17	0	0	0
Laborer		81,435.0	10,369.0	12.7%	29,674.0	36.4%	3,570.5	4.4%	123	16	52	6
Mason		424.0	15.5	3.7%	206.0	48.6%	0.0	0.0%	19	1	9	0
<b>Totals:</b>		<b>170,381.0</b>	<b>41,405.0</b>	<b>24.3%</b>	<b>7,766.0</b>	<b>39.8%</b>	<b>14,872.0</b>	<b>8.7%</b>	<b>338</b>	<b>65</b>	<b>129</b>	<b>21</b>

# CONTRACTOR STATISTICAL REPORT

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:08:47 PM

Contractor: **S & F CONCRETE**

PAGE 8

Cont ID: 13

Worked on

BRJP Report #5

## PROJECTS

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
SEAPORT BLOCK L4 10395	07/20/2019		Total Hours							
	12/28/2019		430.0	17.0 4.0%	214.5 49.9%	0.0 0.0%	14	2	8	0
			119.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
Laborer			348.5	57.0 16.4%	219.0 62.8%	0.0 0.0%	21	2	11	0
			31.0	0.0 0.0%	4.5 14.5%	0.0 0.0%	5	0	1	0
	<b>Totals:</b>		928.5	74.0 8.0%	438.0 47.2%	0.0 0.0%	48	4	20	0
SEAPORT SQUARE PARCEL 2 9795	02/13/2016		Total Hours							
	09/02/2017		506.5	354.5 70.0%	354.5 70.0%	0.0 0.0%	5	2	2	0
			350.0	41.5 11.9%	60.0 17.1%	0.0 0.0%	10	1	3	0
Carpenter			34.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	6	0	0	0
			1,159.5	665.0 57.4%	248.0 21.4%	0.0 0.0%	21	5	6	0
	<b>Totals:</b>		2,050.0	1,061.0 51.8%	662.5 32.3%	0.0 0.0%	42	8	11	0
TWO DRYDOCK 10229	09/01/2018		Total Hours							
	12/28/2019		4,359.0	1,723.5 39.5%	2,070.5 47.5%	205.5 4.7%	16	6	8	1
			1,007.5	8.0 0.8%	457.0 45.4%	0.0 0.0%	19	1	7	0
Cement Finisher			503.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	11	0	0	0
			5,091.0	434.5 8.5%	1,703.0 33.5%	202.0 4.0%	40	3	15	1
	<b>Totals:</b>		57.5	0.0 0.0%	34.0 59.1%	0.0 0.0%	5	0	3	0
Mason			11,018.5	2,166.0 19.7%	4,264.5 38.7%	407.5 3.7%	91	10	33	2



# CONTRACTOR STATISTICAL REPORT

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:04:47 PM

Contractor: **DANIEL MARR & SON CO.**

PAGE 1

ContID: 479

Worked on Project

BRJP Report #5

## PROJECTS

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BOSTON CHILDRENS HOSPITAL CLINI	04/14/2019								
10062	12/01/2019								
Iron Worker		32,515.5	6,566.5 20.2%	3,742.0 11.5%	802.5 2.5%	99	20	15	3
Laborer		9.0	0.0 0.0%	9.0 100.0%	0.0 0.0%	1	0	1	0
Mason		208.5	208.5 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
BOSTON CHILDRENS HOSPITAL CLINI	Totals:	32,733.0	6,775.0 20.7%	3,751.0 11.5%	802.5 2.5%	101	21	16	3
BOSTON COLLEGE FIELD HOUSE	10/01/2017								
10065	03/04/2018								
Equipment Operator		743.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Iron Worker		19,512.0	4,015.0 20.6%	3,383.5 17.3%	0.0 0.0%	56	11	8	0
Mason Tender		357.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Oilier		201.5	185.5 92.1%	201.5 100.0%	0.0 0.0%	2	2	2	0
BOSTON COLLEGE FIELD HOUSE	Totals:	20,814.0	4,200.5 20.2%	3,585.0 17.2%	0.0 0.0%	61	13	10	0
<b>Contractor Totals</b>									
<b>DANIEL MARR &amp; SON CO.</b>	Totals:	53,547.0	10,975.5 20.5%	7,336.0 13.7%	802.5 1.5%	162	34	26	3

# CONTRACTOR STATISTICAL REPORT

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:14:20 PM

PAGE 1

Contractor: **TREVICOS CORPORATION**

ContID: 974

Worked on Project

BRJP Report #5

## PROJECTS

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
<b>BOSTON CHILDREN'S HOSPITAL CLINI</b>	10/22/2017									
10062	11/17/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		11,559.5	2,084.0 18.0%	2,541.0 22.0%	87.5 0.8%	19	2	4	1	
		Equipment Operator	7,685.5	2,117.0 27.5%	6,520.5 84.8%	0.0 0.0%	11	3	9	0
		Laborer	4,536.0	760.5 16.8%	1,439.0 31.7%	0.0 0.0%	11	2	3	0
		Piledriver	1,245.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
		Technician								
<b>Totals:</b>		25,026.5	4,961.5 19.8%	0,500.5 42.0%	87.5 0.3%	42	7	16	1	
<b>FENWAY CENTER</b>	05/20/2018									
10197	06/23/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		3,589.5	378.5 10.5%	378.5 10.5%	0.0 0.0%	8	1	1	0	
		Equipment Operator	3,877.0	103.5 2.7%	3,289.5 84.8%	0.0 0.0%	9	1	7	0
		Laborer	484.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
		Oiler	7,040.5	1,639.0 23.3%	1,598.5 22.7%	103.0 1.5%	15	3	4	1
		Piledriver	461.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
		Technician								
<b>Totals:</b>		15,453.0	2,121.0 13.7%	5,266.5 34.1%	103.0 0.7%	34	5	12	1	
<b>ONE CONGRESS ST BULFINCH CROSS</b>	11/10/2019									
10404	12/29/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		2,252.5	555.0 24.6%	328.5 14.6%	0.0 0.0%	10	2	1	0	
		Equipment Operator	2,383.5	186.0 7.8%	1,166.5 48.9%	0.0 0.0%	10	1	4	0
		Laborer	786.5	0.0 0.0%	229.0 29.1%	164.0 20.9%	5	0	1	1
		Piledriver								
<b>Totals:</b>		5,422.5	741.0 13.7%	1,724.0 31.8%	164.0 3.0%	25	3	6	1	
<b>ONE DALTON STREET</b>	03/22/2015									
9728	05/27/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
		112.0	0.0 0.0%	112.0 100.0%	0.0 0.0%	2	0	2	0	
		Laborer								
<b>Totals:</b>		112.0	0.0 0.0%	112.0 100.0%	0.0 0.0%	2	0	2	0	

**CONTRACTOR STATISTICAL REPORT**

Date Range: 05/25/2017 - 01/06/2020

1/7/2020 12:14:20 PM

Contractor: **TREVIICOS CORPORATION**

PAGE 2

ContID: 974

Worked on Project

BRJP Report #5

**PROJECTS**

PROJECTS	05/14/2017 10/21/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
PARCEL M1 & M2 10061									
Equipment Operator		11,515.5	939.0 8.2%	2,627.5 22.8%	0.0 0.0%	28	3	6	0
Laborer		8,418.5	3,984.5 47.3%	2,446.0 29.1%	160.0 1.9%	16	6	6	1
Piledriver		12,866.5	2,340.0 18.2%	3,570.0 27.7%	438.0 3.4%	26	7	8	1
PARCEL M1 & M2	Totals:	32,800.5	7,263.5 22.1%	8,643.5 26.4%	598.0 1.8%	70	16	20	2
<b>Contractor Totals</b>									
TREVIICOS CORPORATION	Totals:	78,814.5	15,087.0 19.1%	26,246.5 33.3%	952.5 1.2%	173	31	56	5