

Langone Park & Puopolo Playground

January 15, 2020

Awarding Authority: Boston Parks and Recreation Department

General Contractor: WES Construction Corp.

Construction Cost: \$13,150,000.00

Construction Period: 7/2019 – 11/2020

Construction Monitor: Claudette Austin

Percent Complete: 30%

New BRJP Ordinance Goals: 51% Resident 40% People of Color 12% Female

Project Description:

Langone Park and Puopolo Playground is located at 529 - 543 Commercial Street in the North End Boston, MA 02109.

Scope of Work includes: Furnishing all labor, materials and equipment necessary to install artificial turf field, natural turf little league field, HarborWalk, basketball court, play area and passive areas, including concrete paving, plumbing, drainage improvements, athletic field lighting, pedestrian lighting, fencing and railings, ground improvements, structural steel, wood decking, concrete site walls, sea wall repairs, athletic equipment, play equipment, site furnishings, planting and earthwork.

Boston Employment Commission Project Review

I. Overall Numerical Compliance

Report Run Date: 01/03/20

Includes Work Records from: 07/06/19 – 12/15/19

# Workhours	# Workers	# Contractors	% Residents	% People of Color	% Female
6,758	34	4	17%	17%	5%

II. Numerical Compliance by Major Trades

Report Run Date: 01/03/20

Includes Work Records from: 07/06/19 – 12/15/19

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Laborer	3,570	14	30%	30%	10%
Equip. Operator	2,955	15	0%	3%	0%
Piledriver	213	3	18%	0%	0%
Electrician	16	2	100%	100%	0%
Lineman	4	1	0%	0%	0%

III. Numerical Compliance by Major Contractor

Report Run Date: 01/03/20

Includes Work Records from: 07/06/19 – 12/15/19

Contractor	# of Wrkhrs	# of Workers	% Resident	% People of Color	% Female
WES Construction	4,171	11	21%	21%	9%
<i>WES Construction employs equipment operators & laborers.</i>					
Hub Foundation	1,915	12	11%	9%	0%
<i>Hub Foundation employs equipment operators, laborers and piledrivers.</i>					
Hayward Baker	652	9	0%	13%	0%
<i>Hayward Baker employs equipment operators and laborers.</i>					
Mass Bay Electric	20	2	80%	80%	0%
<i>Mass Bay Electric employs electricians and a lineman.</i>					

BRJP Highlights and Concerns:

- This project had a special presentation on July 17, 2019.
- Overall project performance (17%R, 17%POC, 5%F) needs improvement in all areas.
- WES Construction (GC) who is also the major contractor, performed 62% of the total work hours reported, with current compliance levels at 21% Boston Residents, 21% People of Color, 9% Females.

WES Construction stated (during the initial preconstruction meeting in June 2019), they will self-perform 50% of the work hours on this project. Their current quarter workforce projection is attached.

- Laborer is the major trade at 30% R, 30% POC, 10% F.
- The projects overall average submission time for the weekly reports is 8 days. 3 of 4 contractors reported, have submission times above the 7 day requirement.

Each contractor's payroll submission time are as follows - WES Construction (GC) - 7 days, Hayward Baker - 16 days, Hub Foundation - 10 days, Mass Bay Electric - 11 days.

- 2 (50%) of the 4 Boston Resident workers reported are verified.

RECOMMENDATIONS: The BRJP Office recommends that WES Construction and subcontractors improve efforts to address apparent non-compliance and provide documentation requested, to support all efforts. Provide required verification for Boston Residents not yet verified. Provide current quarter (January 2020 – March 2020) workforce projections for contractors who will be on site. Reduce the submission time for the payroll report to the required 7 days. Contractors who historically do not meet the requirements in one or more category, start making the needed changes to diversify core crew to reflect the BRJP Standards.

Enforcement of 7 Compliance Efforts (*Compliance Determination Rubric is attached*)

- Pre-construction meeting (failure to attend) – in compliance
- **Weekly payroll submission (late submittals) – in non-compliance**
- Corrective Action meeting (failure to attend) – in compliance
- Boston Employment Commission Meeting (failure to attend) – in compliance
- Providing communications/confirmations – in compliance
- Jobs Bank Referral(s) – in compliance
- Boston Resident Verifications – in compliance

ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by contractor*
- PROJECT STATISTICAL REPORT *by trade*
- LIST OF CONTRACTORS ON PROJECT
- WES Construction Workforce Projection for 1/1/20 – 3/31/20
- 7 COMPLIANCE EFFORTS *Compliance Determination Rubric (2 pages)*
- CONTRACTOR STATISTICAL REPORTS (Contractor History)
 - WES Construction Corp.
 - Hub Foundation
 - Hayward Baker
 - Mass Bay Electric

PROJECT STATISTICAL REPORT

1/3/2020 3:36:40 PM

48614 LANGONE PARK & PUOPOLO PARK -- ID: 10376 Award Dept: PAR Const Cost: \$13,150,000.00 Neigh: NORTH END

PAGE 1

GC: WES CONSTRUCTION CORP -- ID: 9624

Date Range: 07/01/2019 - 01/03/2020

Worked on Project

BRJP Report #8

HAYWARD BAKER INC.		10487	11/17/2019	12/08/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
10	Equipment Operator				578.5	0.0 0.0%	83.0 14.3%	0.0 0.0%	8	0	1	0
15	Laborer				73.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:					651.5	0.0 0.0%	83.0 12.7%	0.0 0.0%	9	0	1	0
HUB FOUNDATION CO.		2011	10/06/2019	12/15/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
10	Equipment Operator				598.3	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
15	Laborer				1,103.5	177.0 16.0%	177.0 16.0%	0.0 0.0%	5	1	1	0
20	Piledriver				213.0	39.0 18.3%	0.0 0.0%	0.0 0.0%	3	1	0	0
Totals:					1,914.8	216.0 11.3%	177.0 9.2%	0.0 0.0%	12	2	1	0
MASS BAY ELECTRIC CORP.		7912	11/17/2019	12/08/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
08	Electrician				16.0	16.0 100.0%	16.0 100.0%	0.0 0.0%	1	1	1	0
50	Lineman				4.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:					20.0	16.0 80.0%	16.0 80.0%	0.0 0.0%	2	1	1	0
WES CONSTRUCTION CORP		9624	07/06/2019	12/07/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
10	Equipment Operator				1,778.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
15	Laborer				2,393.3	882.8 36.9%	882.8 36.9%	367.0 15.3%	8	1	1	2
Totals:					4,171.3	882.8 21.2%	882.8 21.2%	367.0 8.8%	11	1	1	2
Project Totals:					6,757.6	1,114.8 16.5%	1,158.8 17.1%	367.0 5.4%	34	4	4	2

		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Electrician									
Contractor: MASS BAY ELECTRIC CORP.		16.0	16.0 100.0%	16.0 100.0%	0.0 0.0%	1	1	1	0
Trade Totals		16.0	16.0 100.0%	16.0 100.0%	0.0 0.0%	1	1	1	0

Equipment Operator									
Contractor: HAYWARD BAKER INC.		578.5	0.0 0.0%	83.0 14.3%	0.0 0.0%	8	0	1	0
Contractor: HUB FOUNDATION CO.		598.3	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Contractor: WES CONSTRUCTION CORP		1,778.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Trade Totals		2,954.8	0.0 0.0%	83.0 2.8%	0.0 0.0%	15	0	1	0

Laborer									
Contractor: HAYWARD BAKER INC.		73.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: HUB FOUNDATION CO.		1,103.5	177.0 16.0%	177.0 16.0%	0.0 0.0%	5	1	1	0
Contractor: WES CONSTRUCTION CORP		2,393.3	882.8 36.9%	882.8 36.9%	367.0 15.3%	8	1	1	2
Trade Totals		3,569.8	1,059.8 29.7%	1,059.8 29.7%	367.0 10.3%	14	2	2	2

Lineman									
Contractor: MASS BAY ELECTRIC CORP.		4.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Trade Totals		4.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0

Piledriver									
Contractor: HUB FOUNDATION CO.		213.0	39.0 18.3%	0.0 0.0%	0.0 0.0%	3	1	0	0
Trade Totals		213.0	39.0 18.3%	0.0 0.0%	0.0 0.0%	3	1	0	0

PROJECT TOTALS		6,757.6	1,114.8 16.5%	1,158.8 17.1%	367.0 5.4%	34	4	4	2
-----------------------	--	---------	---------------	---------------	------------	----	---	---	---

Office of Economic Development
 Boston Residents Jobs Policy

Langone Park and Puopolo Playground
BRJP Project ID# 10376

List of Contractor's BRJP ID#

Contractor List	Scope of work	BRJP ID#	Precon
WES Construction	General Contractor <i>Earthwork, excavation backfill grading, trench, drainage, utilities,</i>	9624	Y
Aztec Steel		2972	
Boston Turf	<i>Synthetic turf Installation - sub to Shaw Construction</i>	13023	Y
Hayward Baker	<i>Ground Improvements</i>	10487	Y
Hub Foundation	<i>Drilling mini-piles</i>	2011	Y
L & L Concrete	<i>Concrete</i>	9357	Y
Mass Bay Electric	<i>Electrical</i>	7912	Y
Saugus Construction	<i>Pedestrian bridge walkways, railings- Ironworkers</i>	10411	Y
Shaw Construction Inc.	<i>Scope of Work subbed to Boston Turf</i>	-	Y
Valle Concrete		8498	



Rec'd
12/10/19

OFFICE OF BOSTON RESIDENTS JOBS POLICY QUARTERLY WORKFORCE PROJECTION TABLE

PROJECT: Improvements to Langone Park and Puopolo Playground			
CONTRACTOR: WES Construction Corp.		ADDRESS:	
CONTACT: Michael Christian		PHONE NUMBER: 781-844-8148	
QUARTER START DATE: 1/1/2020		QUARTER END DATE: 3/31/2020	
MONTH	October October JAN	November November FEB	December December MAR
TRADE:	Laborer	Laborer	Laborer
TOTAL EMPLOYEES	4	4	4
RESIDENT EMPLOYEES	2	2	2
MINORITY EMPLOYEES	2	2	2
FEMALE EMPLOYEES	1	1	1
TRADE:	Operator	Operator	Operator
TOTAL EMPLOYEES	3	3	3
RESIDENT EMPLOYEES	1	1	1
MINORITY EMPLOYEES	1	1	1
FEMALE EMPLOYEES	0	0	0
TRADE:			
TOTAL EMPLOYEES			
RESIDENT EMPLOYEES			
MINORITY EMPLOYEES			
FEMALE EMPLOYEES			
TRADE:			
TOTAL EMPLOYEES			
RESIDENT EMPLOYEES			
MINORITY EMPLOYEES			
FEMALE EMPLOYEES			
TRADE:			
TOTAL EMPLOYEES			
RESIDENT EMPLOYEES			
MINORITY EMPLOYEES			
FEMALE EMPLOYEES			

COMPANY OFFICIAL'S SIGNATURE:

DATE: December 9, 2019

BRJP Compliance Determination Rubric

Compliance Effort	Procedures	Documentation	Action Steps	One - Time Fine
<input type="checkbox"/> Pre-Construction Meetings	Pre-construction meetings are to be held with all subcontractors at least 2 weeks before contractor starts – including 2 nd and 3 rd tier contractors. BA's and/or community referral agencies invited. GC identify designated compliance officer	<input type="checkbox"/> Pre-construction package <input type="checkbox"/> Start/end date <input type="checkbox"/> Number of workers <input type="checkbox"/> Trades employed <input type="checkbox"/> Union/Non-union <input type="checkbox"/> List of union contacts <input type="checkbox"/> Make up of crews <input type="checkbox"/> BR/POC/Fem <input type="checkbox"/> Construction schedule/list of contractors	Subcontractors attend meeting prepared to discuss make-up of crews in accordance with BRJP goals and makes necessary outreach to ensure compliance first day on job-site. Review history of potential subcontractors	GC will be fined \$300 for each subcontractor that fails to attend and/or starts work without attending a meeting - compliance monitor will reschedule meeting ASAP
<input type="checkbox"/> Corrective Action Meeting Attendance	Subcontractors must attend corrective action meeting upon request by City monitor. BA's/community referral agencies invited.	<input type="checkbox"/> Current stats <input type="checkbox"/> Contractor BRJP History <input type="checkbox"/> Scope of work remaining <input type="checkbox"/> Documentation of efforts made	Dev/GC ensures that said contractor is taking proper steps to achieve compliance before corrective action meeting – contractors arrives at meeting efforts to comply thus far and a compliance plan moving forward	GC will be fined \$300 for each contractor that does not attend - compliance monitor will reschedule meeting ASAP
<input type="checkbox"/> Boston Employment Commission Meeting Attendance	Developer/GC and subcontractors must attend BEC meeting upon request by BRJP Office	<input type="checkbox"/> Monitor prepares report current percentages – top 5 trades and contractors <input type="checkbox"/> Construction schedule <input type="checkbox"/> List of subcontractors <input type="checkbox"/> Issues highlights <input type="checkbox"/> Documented efforts <input type="checkbox"/> Recommendations	Developer/GC arrives at meeting prepared to address deficiencies, identify obstacles/barriers (if any) – shows outreach efforts thus far and provides a plan to comply	Developer will be fined \$300 dollars for non-attendance when requested and for non-attendance by GC and/or subcontractors when requested

BRJP Compliance Determination Rubric

Compliance Effort	Procedures	Documentation	Action Steps	Cumulative Fine
<input type="checkbox"/> Weekly Payroll Submissions	All subcontractors must submit weekly payrolls within 7 business days of week ending date. Weekly stats submitted to Dev/GC.	<input type="checkbox"/> GC submits collects/reviews payrolls from all subcontractors <input type="checkbox"/> GC submits payrolls to assign BRJP data entry and monitor	GC ensures that each contractor designates a compliance officer and said compliance officer is proficient in submitting weekly payrolls efficiently and on time - monitors each contractor's workforce for BRJP goals	GC will be fined \$300 a day for each late payroll - payrolls are considered late after 7 business days of week ending date - this will not include the first week of work
<input type="checkbox"/> Confirming Workforce Projections & Requests	Subcontractor provides quarterly projections and workforce request forms prior to work start. Sub-contractor identifies crew expansion dates at pre-con mtg & expected workforce request dates. Sub shows dated correspondence confirming workforce requests to union/referral agency and dated response within 7 business days of monitor request	<input type="checkbox"/> Subcontractors must submit required dated documentation including union letters, quarterly workforce projections, workforce request forms, confirmation from Jobs Bank	GC must ensure that subcontractor has submitted said documentation and valid efforts were made to employ in necessary categories	Non-compliance will result in corrective action meeting – violation needs to be corrected within 7 business days – Failure to correct will result in a \$300 per day fine retroactively to meeting date assessed to GC
<input type="checkbox"/> Jobs Bank Referrals	All workers seeking employment on job-site must be documented by GC and submit to subcontractors and BRJP Jobs Bank. GC sends follow-up letter to applicants with status of application	<input type="checkbox"/> Copy of application of job seeker – spreadsheet of all workers seeking employment on job site	GC must send applications of job seekers to all subcontractors and provide outcome results – contractors that are non-compliant should be encouraged to interview prospective candidates	Non-compliance will result in corrective action meeting – violation needs to be corrected within 10 business days – Failure to correct will result in a \$300 per day fine retroactively to meeting date assessed to GC
<input type="checkbox"/> Boston resident verification	All Boston residents must be verified within first week of employment on job-site	<input type="checkbox"/> GC must collect proof of residence from all workers with a Boston address – copy of valid driver's license or utility bill	GC must continue to pursue proof of address – workers that cannot verify Boston resident hours will be subject to removal	90% verification rate is expected. Non-compliance will result in corrective action meeting – violation needs to be corrected within 10 business days – Failure to correct will result in a \$300 per day fine retroactively to meeting date and assessed to GC - and all unverified Boston hours removed

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2009 - 01/03/2020

1/3/2020 1:28:56 PM

Contractor: **WES CONSTRUCTION CORP**

PAGE 1

Cont ID: 9624

Worked on Project

BRJP Report #5

PROJECTS

Project Name	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
48614 LANGONE PARK & PUOPOLO PA	07/06/2019								
10376	12/07/2019								
Equipment Operator		1,778.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Laborer		2,393.3	882.8 36.9%	882.8 36.9%	367.0 15.3%	8	1	1	2
Totals:		4,171.3	882.8 21.2%	882.8 21.2%	367.0 8.8%	11	1	1	2
6920 UPHAMS CORNER MUNICIPAL BL	06/08/2013								
9339	12/14/2013								
Laborer		937.0	921.0 98.3%	0.0 0.0%	0.0 0.0%	2	1	0	0
Totals:		937.0	921.0 98.3%	0.0 0.0%	0.0 0.0%	2	1	0	0
6920 UPHAMS CORNER MUNICIPAL BL									
Totals:		5,108.3	1,803.8 35.3%	882.8 17.3%	367.0 7.2%	13	2	1	2
Contractor Totals									
WES CONSTRUCTION CORP									
Totals:		5,108.3	1,803.8 35.3%	882.8 17.3%	367.0 7.2%	13	2	1	2

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:33:57 PM

Contractor: HUB FOUNDATION CO.

PAGE 1

Cont ID: 2011

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
135 MORRISSEY BOULEVARD PROJEC	03/24/2019								
10309	03/31/2019								
Equipment Operator		44.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Laborer		77.5	0.0 0.0%	5.0 6.5%	0.0 0.0%	4	0	1	0
Piledriver		40.5	20.0 49.4%	20.0 49.4%	0.0 0.0%	2	1	1	0
135 MORRISSEY BOULEVARD PROJEC	Totals:	162.5	20.0 12.3%	25.0 15.4%	0.0 0.0%	9	1	2	0
321 HARRISON AVE.	01/20/2019								
10307	11/10/2019								
Equipment Operator		2,214.0	101.0 4.6%	101.0 4.6%	0.0 0.0%	12	1	1	0
Laborer		2,721.0	697.0 25.6%	697.0 25.6%	0.0 0.0%	14	3	3	0
Piledriver		71.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
321 HARRISON AVE.	Totals:	5,006.5	798.0 15.9%	798.0 15.9%	0.0 0.0%	27	4	4	0
33 CONGRESS STREET	03/26/2016								
9854	07/16/2017								
Equipment Operator		1,802.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Laborer		3,886.5	873.5 22.5%	873.5 22.5%	0.0 0.0%	8	1	1	0
Piledriver		155.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
33 CONGRESS STREET	Totals:	5,844.0	873.5 14.9%	873.5 14.9%	0.0 0.0%	12	1	1	0
42173 CHILDREN'S WHARF PARK IMPR	08/05/2018								
10111	09/16/2018								
Equipment Operator		415.5	0.0 0.0%	149.0 35.9%	0.0 0.0%	3	0	1	0
Laborer		732.0	242.5 33.1%	242.5 33.1%	0.0 0.0%	5	1	1	0
42173 CHILDREN'S WHARF PARK IMPR	Totals:	1,147.5	242.5 21.1%	391.5 34.1%	0.0 0.0%	8	1	2	0

CONTRACTOR STATISTICAL REPORT
 Contractor: **HUB FOUNDATION CO.**

ContID: 2011

Worked on Project

BRJP Report #5

PROJECTS		Worked on Project		BRJP Report #5										
48614 LANGONE PARK & PUPOLO PA	10/06/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.					
10376	12/15/2019	598.3	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0					
Equipment Operator														
Laborer		1,103.5	177.0 16.0%	177.0 16.0%	0.0 0.0%	5	1	1	0					
Piledriver		213.0	39.0 18.3%	0.0 0.0%	0.0 0.0%	3	1	0	0					
48614 LANGONE PARK & PUPOLO PA	Totals:	1,914.8	216.0 11.3%	177.0 9.2%	0.0 0.0%	12	2	1	0					
7019-C 585 COMMERCIAL STREET PHA	09/24/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.					
10053	12/03/2017	639.5	0.0 0.0%	250.0 39.1%	0.0 0.0%	6	0	1	0					
Equipment Operator														
Laborer		662.0	16.0 2.4%	16.0 2.4%	0.0 0.0%	6	1	1	0					
Oiler		24.0	24.0 100.0%	24.0 100.0%	24.0 100.0%	1	1	1	1					
Piledriver		26.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0					
Technician		69.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0					
7019-C 585 COMMERCIAL STREET PHA	Totals:	1,421.0	40.0 2.8%	290.0 20.4%	24.0 1.7%	16	2	3	1					
BOSTON CHILDREN'S HOSPITAL CLINI	09/24/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.					
10062	04/14/2019	1,065.0	209.5 19.7%	209.5 19.7%	0.0 0.0%	8	1	1	0					
Equipment Operator														
Laborer		2,623.0	315.5 12.0%	668.0 25.5%	0.0 0.0%	21	4	6	0					
Oiler		83.0	83.0 100.0%	83.0 100.0%	83.0 100.0%	1	1	1	1					
Piledriver		414.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0					
BOSTON CHILDREN'S HOSPITAL CLINI	Totals:	4,185.5	608.0 14.5%	960.5 22.9%	83.0 2.0%	34	6	8	1					

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:33:57 PM
PAGE 3

Contractor: **HUB FOUNDATION CO.**

Cont ID: 2011

Worked on Project

BRJP Report #5

PROJECTS

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BOSTON COLLEGE FIELD HOUSE 10065	07/23/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	05/27/2018	619.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
		953.0	155.5 16.3%	195.5 20.5%	0.0 0.0%	13	2	3	0
		707.0	48.0 6.8%	56.0 7.9%	0.0 0.0%	8	1	2	0
	Totals:	2,279.5	203.5 8.9%	251.5 11.0%	0.0 0.0%	28	3	5	0
BOSTON GARDEN PODIUM 9875	06/19/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	01/15/2017	16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		16.0	8.0 50.0%	0.0 0.0%	0.0 0.0%	2	1	0	0
	Totals:	32.0	8.0 25.0%	0.0 0.0%	0.0 0.0%	4	1	0	0
GE NECCO BUILDING PROJECT 10066	12/10/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	05/13/2018	1,174.5	248.0 21.1%	318.5 27.1%	318.5 27.1%	8	1	1	1
		1,764.5	664.5 37.7%	664.5 37.7%	0.0 0.0%	9	2	2	0
		115.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Totals:	3,054.5	912.5 29.9%	983.0 32.2%	318.5 10.4%	18	3	3	1
MOXY HOTEL 10013	08/06/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	01/21/2018	3,240.5	0.0 0.0%	859.0 26.5%	629.5 19.4%	16	0	2	1
		4,117.0	2,215.5 53.8%	1,648.5 40.0%	0.0 0.0%	16	4	4	0
		357.5	357.5 100.0%	357.5 100.0%	357.5 100.0%	1	1	1	1
		614.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
		312.0	312.0 100.0%	312.0 100.0%	0.0 0.0%	1	1	1	0
	Totals:	8,641.0	2,885.0 33.4%	3,177.0 36.8%	987.0 11.4%	38	6	8	2

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:33:57 PM

Contractor: **HUB FOUNDATION CO.**

PAGE 4

Cont ID: 2011

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
OMNI HOTEL	11/04/2018								
10290	04/07/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		5,088.0	454.0 8.9%	847.0 16.6%	0.0 0.0%	14	1	2	0
		5,513.5	1,833.5 33.3%	2,485.0 45.1%	371.0 6.7%	18	5	7	1
		360.5	360.5 100.0%	360.5 100.0%	0.0 0.0%	1	1	1	0
		453.0	184.0 40.6%	184.0 40.6%	0.0 0.0%	4	1	1	0
		Totals:	2,832.0 24.8%	3,876.5 34.0%	371.0 3.3%	37	8	11	1
ONE CONGRESS ST BULFINCH CROSSI	11/17/2019								
10404	11/24/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		225.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
		110.5	68.0 61.5%	68.0 61.5%	0.0 0.0%	5	1	1	0
		17.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
		Totals:	68.0 19.3%	68.0 19.3%	0.0 0.0%	10	1	1	0
ONE POST OFFICE SQAURE	06/09/2019								
10363	10/20/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		109.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		177.0	59.0 33.3%	59.0 33.3%	0.0 0.0%	3	1	1	0
		49.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
		365.0	127.0 34.8%	0.0 0.0%	0.0 0.0%	3	1	0	0
		Totals:	186.0 26.5%	59.0 8.4%	0.0 0.0%	9	2	1	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:33:57 PM

Contractor: **HUB FOUNDATION CO.**

PAGE 5

Cont ID: 2011 Worked on Project

PROJECTS

Worked on Project

BRJP Report #5

PROJECTS	09/10/2017 10/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
RESIDENTIAL TOWER AT BULFINCH C									
10099									
Equipment Operator		9,850.5	1,142.0 11.6%	2,272.5 23.1%	480.5 4.9%	18	2	4	1
Laborer		9,892.0	4,054.0 41.0%	4,884.5 49.4%	85.5 0.9%	22	6	9	2
Oiler		367.5	367.5 100.0%	367.5 100.0%	367.5 100.0%	1	1	1	1
Piledriver		3,447.0	1,194.5 34.7%	1,170.5 34.0%	0.0 0.0%	8	3	3	0
Technician		905.0	168.0 18.6%	872.0 96.4%	0.0 0.0%	3	1	2	0
RESIDENTIAL TOWER AT BULFINCH C	Totals:	24,462.0	6,926.0 28.3%	9,567.0 39.1%	933.5 3.8%	52	13	19	4
Contractor Totals									
HUB FOUNDATION CO.	Totals:	Total Hours 70,619.8	Resident Hrs / % 16,819.0 23.8%	POC Hrs / % 21,497.5 30.4%	Female Hrs / % 2,717.0 3.8%	Emps. 314	Res. 54	POC 69	Fem. 10

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:34:45 PM

Contractor: **HAYWARD BAKER INC.**

PAGE 1

Cont ID: 10487

Worked on Project

BRJP Report #5

PROJECTS

Project ID	Project Name	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
48614	LANGONE PARK & PUOPOLO PA	11/17/2019									
10376		12/08/2019									
	Equipment Operator			578.5	0.0 0.0%	83.0 14.3%	0.0 0.0%	8	0	1	0
	Laborer			73.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Totals:			651.5	0.0 0.0%	83.0 12.7%	0.0 0.0%	9	0	1	0
7085-B	BOSTON ARTS ACADEMY	09/01/2019									
10267		12/08/2019									
	Equipment Operator			1,533.0	230.0 15.0%	230.0 15.0%	0.0 0.0%	9	1	1	0
	Laborer			267.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
	Piledriver			2,523.0	1,052.0 41.7%	1,755.0 69.6%	0.0 0.0%	12	5	7	0
	Totals:			4,323.0	1,282.0 29.7%	1,985.0 45.9%	0.0 0.0%	23	6	8	0
BARTLETT B.		04/16/2017									
10000		04/30/2017									
	Equipment Operator			338.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
	Laborer			10.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Oiler			113.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Piledriver			16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Totals:			477.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	11	0	0	0
BOSTON CHILDREN'S HOSPITAL CLINI		05/21/2017									
10062		09/17/2017									
	Equipment Operator			356.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Laborer			648.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
	Piledriver			317.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
	Totals:			1,321.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	6	0	0	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:34:45 PM

Contractor: **HAYWARD BAKER INC.**

PAGE 2

Cont ID: 10487

Worked on Project

BRJP Report #5

PROJECTS		Worked on Project		BRJP Report #5											
BOSTON COLLEGE FIELD HOUSE		07/16/2017		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.				
10065		09/17/2017		590.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0				
	Equipment Operator														
	Piledriver			1,661.0	709.5 42.7%	1,013.5 61.0%	0.0 0.0%	8	4	5	0				
	Totals:			2,251.5	709.5 31.5%	1,013.5 45.0%	0.0 0.0%	12	4	5	0				
BU DENTAL		04/15/2018		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.				
10143		06/09/2019		1,955.5	0.0 0.0%	36.0 1.8%	0.0 0.0%	16	0	1	0				
	Equipment Operator														
	Laborer			1,650.0	224.0 13.6%	321.5 19.5%	0.0 0.0%	15	2	3	0				
	Piledriver			1,886.5	377.0 20.0%	672.0 35.6%	16.0 0.8%	25	6	7	1				
	Totals:			5,492.0	601.0 10.9%	1,029.5 18.7%	16.0 0.3%	56	8	11	1				
CALLENDER & TUCKER STREETS NHI		07/08/2018		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.				
10151		07/15/2018		314.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0				
	Equipment Operator														
	Oiler			79.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0				
	Totals:			393.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0				
GENERAL HEATH SQUARE		07/08/2018		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.				
10152		07/15/2018		314.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0				
	Equipment Operator														
	Oiler			79.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0				
	Totals:			393.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0				

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:34:45 PM

Contractor: **HAYWARD BAKER INC.**

PAGE 3

Cont ID: 10487

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
HOOD PARK APARTMENT	02/10/2019								
10125	02/10/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		148.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
		Equipment Operator	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
		Laborer	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
		Totals:	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
HOOD PARK GARAGE	08/12/2018								
10321	03/24/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		3,264.0	0.0 0.0%	143.0 4.4%	0.0 0.0%	16	0	1	0
		Equipment Operator	0.0 0.0%	0.0 0.0%	0.0 0.0%	16	0	1	0
		Laborer	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
		Piledriver	0.0 0.0%	413.0 35.5%	90.0 7.7%	9	0	2	1
		Totals:	0.0 0.0%	556.0 10.5%	90.0 1.7%	32	0	3	1
KLARMAN HALL	05/22/2016								
9874	07/02/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		169.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		Laborer	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		Piledriver	431.0 33.1%	130.0 10.0%	0.0 0.0%	16	4	2	0
		Totals:	431.0 29.3%	130.0 8.8%	0.0 0.0%	18	4	2	0
MOXY HOTEL	07/09/2017								
10013	06/16/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		310.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
		Equipment Operator	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
		Laborer	128.0 40.8%	110.0 35.0%	0.0 0.0%	8	2	3	0
		Piledriver	181.0 19.1%	48.0 5.1%	0.0 0.0%	14	2	1	0
		Totals:	181.0 19.1%	48.0 5.1%	0.0 0.0%	14	2	1	0
MOXY HOTEL		Totals:	309.0 19.7%	158.0 10.1%	0.0 0.0%	29	4	4	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:34:46 PM

Contractor: **HAYWARD BAKER INC.**

PAGE 4

Cont ID: 10487

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
OMNI HOTEL	10/07/2018 06/30/2019								
Equipment Operator		1,363.0	330.5 24.2%	330.5 24.2%	0.0 0.0%	8	1	1	0
Laborer		180.0	64.0 35.6%	0.0 0.0%	0.0 0.0%	6	1	0	0
Piledriver		3,013.5	970.5 32.2%	1,243.0 41.2%	0.0 0.0%	15	4	5	0
OMNI HOTEL		Totals:							
		4,556.5	1,365.0 30.0%	1,573.5 34.5%	0.0 0.0%	29	6	6	0
PARCEL K-GARAGE / RESIDENTIAL	01/28/2018 09/22/2019								
Equipment Operator		990.5	250.5 25.3%	0.0 0.0%	0.0 0.0%	12	1	0	0
Laborer		51.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Piledriver		5,351.0	2,434.0 45.5%	2,472.0 46.2%	0.0 0.0%	20	6	5	0
PARCEL K-GARAGE / RESIDENTIAL		Totals:							
		6,392.5	2,684.5 42.0%	2,472.0 38.7%	0.0 0.0%	33	7	5	0
PARCEL M1 & M2	08/13/2017 02/11/2018								
Equipment Operator		1,174.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Laborer		4,410.0	1,833.0 41.6%	493.0 11.2%	0.0 0.0%	16	4	4	0
Piledriver		3,150.0	1,081.0 34.3%	1,054.0 33.5%	0.0 0.0%	19	6	5	0
PARCEL M1 & M2		Totals:							
		8,734.0	2,914.0 33.4%	1,547.0 17.7%	0.0 0.0%	42	10	9	0
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
HAYWARD BAKER INC.		43,531.5	10,296.0 23.7%	10,547.5 24.2%	106.0 0.2%	315	49	54	2

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:35:38 PM

Contractor: **MASS BAY ELECTRIC CORP.**

PAGE 1

Cont ID: 7912

Worked on Project

BRJP Report #5

PROJECTS

22437 LIBERTY TREE PLAZA 10153	05/13/2018 04/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Electrician		100.0	47.0 47.0%	0.0 0.0%	0.0 0.0%	5	1	0	0
Lineman		58.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Totals:		158.0	47.0 29.7%	0.0 0.0%	0.0 0.0%	8	1	0	0
24228 WESTLAND AVENUE GATEWAY 10336	07/21/2019 07/21/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Lineman		24.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Totals:		24.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
24353 HAYDEN STREET STAIRWAY RE 10063	10/29/2017 10/29/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Electrician		4.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Lineman		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Totals:		20.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
40091 HIGHWAY RECONSTR IN SEAVE 9691	01/18/2015 05/07/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Electrician		55.0	1.0 1.8%	0.0 0.0%	0.0 0.0%	4	1	0	0
Lineman		8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Totals:		63.0	1.0 1.6%	0.0 0.0%	0.0 0.0%	6	1	0	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:35:38 PM

Contractor: **MASS BAY ELECTRIC CORP.**

PAGE 2

Cont ID: 7912

Worked on Project

BRJP Report #5

PROJECTS

Project ID	Project Name	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
40623	CIP FOR EAST BOSTON CENTRA	08/02/2015								
9739		04/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Electrician		1,082.0	590.0 54.5%	134.0 12.4%	43.0 4.0%	14	6	1	1
	Equipment Operator		21.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Groundman		150.0	120.0 80.0%	0.0 0.0%	64.0 42.7%	4	2	0	1
	Lineman		194.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
40623	CIP FOR EAST BOSTON CENTRA		Totals:	710.0 49.1%	134.0 9.3%	107.0 7.4%	23	8	1	2
40998	SIDEWALK NEIGHBORHOOD SA	08/09/2015								
9783		10/08/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Electrician		46.0	8.0 17.4%	0.0 0.0%	0.0 0.0%	4	1	0	0
40998	SIDEWALK NEIGHBORHOOD SA		Totals:	8.0 17.4%	0.0 0.0%	0.0 0.0%	4	1	0	0
43016	IMPROVEMENTS TO MEDAL OF	05/28/2017								
9973		05/28/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Electrician		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
43016	IMPROVEMENTS TO MEDAL OF		Totals:	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
43166	HIGHWAY RECONSTRUCTION IN	02/19/2017								
9996		07/21/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Electrician		798.0	205.0 25.7%	64.0 8.0%	4.0 0.5%	17	5	2	1
	Equipment Operator		53.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Groundman		212.5	130.5 61.4%	0.0 0.0%	89.0 41.9%	7	2	0	1
	Laborer		8.0	8.0 100.0%	8.0 100.0%	8.0 100.0%	1	1	1	1
	Lineman		339.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
43166	HIGHWAY RECONSTRUCTION IN		Totals:	343.5 24.3%	72.0 5.1%	101.0 7.2%	31	8	3	3

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:35:38 PM

Contractor: **MASS BAY ELECTRIC CORP.**

PAGE 3

Cont ID: 7912

Worked on Project

BRJP Report #5

PROJECTS

Project ID	Project Name	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
43387	TRAFFIC SIGNAL INSTALLATION	03/12/2017								
10006		12/01/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Electrician		1,720.5	613.5 35.7%	111.5 6.5%	242.0 14.1%	13	7	2	1
	Equipment Operator		95.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Groundman		135.0	64.0 47.4%	0.0 0.0%	64.0 47.4%	4	1	0	1
	Laborer		8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Lineman		167.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
43387	TRAFFIC SIGNAL INSTALLATION		Totals:	677.5 31.9%	111.5 5.2%	306.0 14.4%	21	8	2	2
43707	MAJOR ROADWAY RECONSTRU	11/05/2017								
10052		11/05/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Groundman		8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Lineman		4.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
43707	MAJOR ROADWAY RECONSTRU		Totals:	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
44211	SIDEWALK NEIGHBORHOOD SA	05/13/2018								
10196		12/01/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Electrician		65.0	25.0 38.5%	4.0 6.2%	8.0 12.3%	9	5	1	1
	Groundman		8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Lineman		12.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
44211	SIDEWALK NEIGHBORHOOD SA		Totals:	25.0 29.4%	4.0 4.7%	8.0 9.4%	13	5	1	1
44773	RECONSTRUCTION OF NORTH S	04/28/2019								
10198		10/13/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Electrician		4.0	4.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
	Lineman		32.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
44773	RECONSTRUCTION OF NORTH S		Totals:	4.0 11.1%	0.0 0.0%	0.0 0.0%	3	1	0	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:35:38 PM

Contractor: **MASS BAY ELECTRIC CORP.**

PAGE 5

Cont ID: 7912

Worked on Project

BRJP Report #5

PROJECTS

Project ID	Project Name	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
46044	TRAFFICE SIGNAL INSTALLATIO	11/11/2018								
10255		09/15/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Electrician		451.0	160.0 35.5%	65.0 14.4%	47.0 10.4%	8	3	1	1
	Groundman		299.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
	Laborer		8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Lineman		85.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
46044	TRAFFICE SIGNAL INSTALLATIO	Totals:	843.5	160.0 19.0%	65.0 7.7%	47.0 5.6%	13	3	1	1
47819	IMPROVEMENTS TO RESEVATIO	04/27/2019								
10328		08/17/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Electrician		384.0	237.0 61.7%	80.0 20.8%	33.0 8.6%	11	5	2	1
	Groundman		81.0	0.0 0.0%	8.0 9.9%	0.0 0.0%	4	0	1	0
	Lineman		90.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
47819	IMPROVEMENTS TO RESEVATIO	Totals:	555.0	237.0 42.7%	88.0 15.9%	33.0 5.9%	18	5	3	1
47829	DUDLEY SQUARE IMPROVMENT	04/14/2019								
10379		10/06/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Electrician		132.0	81.0 61.4%	31.0 23.5%	0.0 0.0%	7	4	2	0
	Groundman		4.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Lineman		118.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
47829	DUDLEY SQUARE IMPROVMENT	Totals:	254.0	81.0 31.9%	31.0 12.2%	0.0 0.0%	13	4	2	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 01/03/2020

1/3/2020 1:35:38 PM

Contractor: **MASS BAY ELECTRIC CORP.**

PAGE 6

Cont ID: 7912

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
48308 CIP 19-22 TRAFFIC SIGNAL	09/15/2019									
10384	12/15/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Electrician		260.0	113.0 43.5%	24.0 9.2%	21.0 8.1%	8	3	1	1	
Groundman		48.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
Laborer		95.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
Lineman		101.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
48308 CIP 19-22 TRAFFIC SIGNAL		Totals:	504.0	113.0 22.4%	24.0 4.8%	21.0 4.2%	11	3	1	
48614 LANGONE PARK & PUPOLO PA	11/17/2019									
10376	12/08/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Electrician		16.0	16.0 100.0%	16.0 100.0%	0.0 0.0%	1	1	1	0	
Lineman		4.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
48614 LANGONE PARK & PUPOLO PA		Totals:	20.0	16.0 80.0%	16.0 80.0%	2	1	1	0	
MUNICIPAL PARKING LOT & GROVE HA	07/23/2017									
10098	11/12/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Electrician		20.0	8.0 40.0%	0.0 0.0%	0.0 0.0%	3	1	0	0	
Groundman		32.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0	
Lineman		26.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0	
MUNICIPAL PARKING LOT & GROVE HA		Totals:	78.0	8.0 10.3%	0.0 0.0%	7	1	0	0	
Contractor Totals										
MASS BAY ELECTRIC CORP.		Totals:	10,470.0	Resident Hrs / % 3,089.0 29.5%	POC Hrs / % 873.5 8.3%	Female Hrs / % 875.0 8.4%	Emps. 244	Res. 61	POC 20	Fem. 14